

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015545**Date Inspected:** 08-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1000**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** William Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

QA randomly observed ABF/JV qualified welders Rory Hogan (ID #3186) and Jeremy Dolman (ID #5042) perform CJP groove (splice) back welding fill to cover pass on Orthotropic Box Girder (OBG) L1W/L2W bottom plate 'D' outside. The welders were observed welding in the 4G (overhead) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3110-4. The welder was using a track mounted welder holder assembly that was remotely controlled. The joint being welded had the backing bar gouged using the Esab Plasma Arc machine and was ground smooth. The gouged and ground splice butt joint was also Non Destructive Testing (NDT) tested using the Magnetic Particle Testing (MT). The splice joint was preheated and maintained to greater than 200 degree Fahrenheit using Miller Proheat 35 Induction Heating System located at the other side of the plate prior/during welding and the vicinity was properly protected from wind and other deleterious weather conditions. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. Before the end of the shift, welding in this location was not completed and should continue tomorrow.

At OBG L3E/L4E bottom plate 'D' outside, QA randomly observed ABF/JV qualified welder Fred Kaddu continuing to perform CJP groove welding repair. The welder was observed welding in the 4G (overhead) position utilizing Shielded metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

procedure ABF-WPS-D15-1000-Repairs. The weld repairs were excavated to a boat shape. The repair excavations were preheated to more than 140 degree Fahrenheit using propane gas torch prior welding. During the shift, ABF QC William Sherwood was noted monitoring the welder. Prior welding, ABF QC William Sherwood was also observed performing Magnetic Particle Testing (MT) on the repair excavations. During the shift, the welder has completed two welding repairs outside with one repair having dimension of 445mm long X 19mm wide X 13mm deep and was noted working on the 3rd repair at the end of the shift.

At OBG L5E/L6E side plate 'E' inside, ABF welder Songtao, Huang was noted preparing his welding equipment and accessories in this location. While he was moving his welding equipment, this QA performed fit up/alignment check of the splice that will be welded next. QA noted 1.5mm and lesser misalignment with greater than 8.0mm root opening during the inspection which appears in compliance with the contract requirements.



Summary of Conversations:

The back welding of the splice butt joint at L1W/L2W bottom plate 'D' outside was not completed and since the plate has thickness of 35mm, QA reminded QC William Sherwood to hold the preheat maintenance (>200 degree Fahrenheit) for three hours from the time the welder has stopped welding as required. QC agreed to this and informed this QA that he will talk to Superintendent Dan Ieraci to conform with this requirement.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Mohammad Fatemi (916) 227-5298, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer