

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016047**Date Inspected:** 03-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1000**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

<b>CWI Name:</b>	Jim Cunningham and Mike Johnson			<b>CWI Present:</b>	Yes	No	
<b>Inspected CWI report:</b>	Yes	No	N/A	<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A	<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A	<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A	<b>Approved WPS:</b>	Yes	No	N/A
				<b>Delayed / Cancelled:</b>	Yes	No	N/A
<b>Bridge No:</b>	34-0006			<b>Component:</b>	Orthotropic Box Girder		

**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

QA randomly observed ABF/JV qualified welder Jeremy Dolman continuing perform CJP groove (splice) back welding cover pass on Orthotropic Box Girder (OBG) 4E/5E side plate 'C2' outside. The welder was observed welding in the 4G (overhead) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3110-4. The welder was using a track mounted welder holder assembly that was remotely controlled. The joint being welded has the backing bar gouged using the Esab Plasma Arc machine and was ground smooth. The gouged and ground splice butt joint was also Non Destructive Testing (NDT) tested using the Magnetic Particle Testing (MT). The splice joint was preheated to greater than 150 degrees Fahrenheit using Miller Proheat 35 Induction Heating System located on top of the plate prior and maintained the preheat by moving the heater blankets on the side of the plate during welding. The vicinity was also properly protected from wind and other climatic changes. During welding, ABF Quality Control (QC) Jim Cunningham was noted monitoring the welding parameters of the welder. At the end of the shift, the welder has completed the welding of the splice butt joint and was moving to the other side plate 'E' of the same OBG.

At OBG 4E/5E edge plate 'F' inside, ABF welder Hua Qiang Hwang was observed grinding the welded cover pass of the splice butt joint. The cover pass profile was not satisfactory and it has underfill on the cover. The weld joint was rejected by ABF QC due to this observation. After the completion of the grinding, the same welder was later

---

---

# WELDING INSPECTION REPORT


( Continued Page 2 of 2 )

---

---

seen welding the cover of the same splice butt joint. The welder was observed perform manual welding in the 3G (vertical) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3110-3. The splice joint was preheated to greater than 150 degrees Fahrenheit using propane gas torch prior welding. During welding, ABF Quality Control (QC) Mike Johnson was noted monitoring the welding parameters of the welder. At the end of the shift, the welder has completed the cover pass welding of the splice butt joint and was moving to the next OBG 5E/6E edge plate 'F' inside.

At OBG 5E/6E side plate 'C' outside, ABF welders Mike Maday and Bryce Howell were noted preparing their Esab plasma arc gouging machine and lining up their Bug-o track to perform gouging on the backing bar removal of the splice butt joint. At the end of the shift, the welders were still prepping their equipment and did not start gouging.



## Summary of Conversations:

No significant conversation occurred today.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Mohammad Fatemi (916) 227-5298, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Lizardo, Joselito

Quality Assurance Inspector

---

**Reviewed By:** Levell, Bill

QA Reviewer