

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016373**Date Inspected:** 23-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Shi Gang.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Amit K. Juvekar, was present during the times noted above for observations relative to the work being performed.

Subassembly, Bay 09, Gantry# 1, 14E, Deck Plate to U-rib.

GMAW welding of Partial Penetration weld joints DP3163-001-001 to 016; located on Bay 09, Gantry# 1. Welder is identified as 059416, 059403, 201788, 059443, 059421, 059418; ZPMC Quality Control Inspector (QC) is identified as Chen Shi Gang. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2342-U1(U-rib)-5.

Subassembly, Bay 09, Gantry# 1, 14E, Deck Plate to U-rib.

GMAW welding of Partial Penetration weld joints DP3167-001-001 to 018; located on Bay 09, Gantry# 1. Welder is identified as 059416, 059403, 201788, 059443, 059421, 059418; ZPMC Quality Control Inspector (QC) is identified as Chen Shi Gang. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2342-U1(U-rib)-5.

Subassembly, Bay 04, Deck Panel 14W-DP3171-001.

QA inspector performed conventional Ultrasonic Testing (UT) Inspection of approximately 10% for Lack of Penetration (LOP) on deck panel (U-rib to deck plate) Partial Penetration weld areas previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as Deck Panel. The weld designations reviewed are, DP3171-001-001 to 020.

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

Subassembly, Bay 04, Deck Panel 14E-DP3160-001.

QA inspector performed conventional Ultrasonic Testing (UT) Inspection of approximately 10% for Lack of Penetration (LOP) on deck panel (U-rib to deck plate) Partial Penetration weld areas previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as Deck Panel. The weld designations reviewed are, DP3160-001-013 to 028.

Subassembly, Bay 04, 13CE, Deck panel to U-rib.

During Random Visual in process Inspection, this QA inspector observed ZPMC personnel carrying out Weld repairs after visual testing on Deck panel to U-rib welds of Deck Panel DP3103-001. Repair carried out with Flux core arc welding (FCAW). Welder is identified as 203805; ZPMC Quality Control Inspector (QC) is identified as Yang Bai Qian. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-345-FCAW-2G(2F)-FCM-REPAIR.

Welds & Approximate Y-locations of repair were;

W010 – 0mm.

W008 – 0, 50mm.

W005 – 50mm.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

No relevant conversations.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 1500.042.2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Juvekar,Amit	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---