

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016452**Date Inspected:** 23-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 9CW to Segment 9DW

This QA Inspector performed Dimension Control Inspection for measuring Offset and Sweep along with ABF QA Inspector on the Longitudinal Diaphragm to Longitudinal Diaphragm at Work Point W3 (Counter Weight side) and W4 (Cross Beam side) for the Segment 9CW to Segment 9DW between Panel Point (PP) 79 to PP 80 at the following locations:

The offset was measured at 5 (five) different locations in which 2 (Two) locations were at Flange area and 3 (Three) locations were at Web area. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The Sweep was measured at 100 mm from both sides of the Floor Beam and 800mm from both sides of floor Beam and at Center (Total 5 Locations) using string line.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

Lead Inspector and Engineer for review and disposition.

Segment 9DW to Segment 9EW

This QA Inspector performed Dimension Control Inspection for measuring Offset and Sweep along with ABF QA Inspector on the Longitudinal Diaphragm to Longitudinal Diaphragm at Work Point W3 (Counter Weight side) and W4 (Cross Beam side) for the Segment 9DW to Segment 9EW between Panel Point (PP) 82 to PP 83 at the following locations:

The offset was measured at 5 (five) different locations in which 2 (Two) locations were at Flange area and 3 (Three) locations were at Web area. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The Sweep was measured at 100 mm from both sides of the Floor Beam and 800mm from both sides of floor Beam and at Center (Total 5 Locations) using string line.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 9EW to Segment 10AW

This QA Inspector performed Dimension Control Inspection for measuring Offset and Sweep along with ABF QA Inspector on the Longitudinal Diaphragm to Longitudinal Diaphragm at Work Point W3 (Counter Weight side) and W4 (Cross Beam side) for the Segment 9EW to Segment 10AW between Panel Point (PP) 85 to PP 86 at the following locations:

The offset was measured at 5 (five) different locations in which 2 (Two) locations were at Flange area and 3 (Three) locations were at Web area. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The Sweep was measured at 100 mm from both sides of the Floor Beam and 800mm from both sides of floor Beam and at Center (Total 5 Locations) using string line.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 9CW to Segment 9DW (Skin Flatness)

This QA Inspector performed Joint Inspection along with ABF QA Inspector to check the Skin Flatness between Segment 9CW to Segment 9DW between Panel Points (PP) 79 and PP 80 at the following location after repairing the out of tolerance area:

The skin flatness was measured on South side (Cross Beam side at B3 location) at 100mm from the weld connecting Bottom Panel to Side Panel using 5000mm string line to verify overall flatness. Straight Edges of 600mm and 630 mm of length was also used to measure the localized flatness.

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Suspender Bracket Gap Inspection

This Quality Assurance (QA) Inspector verified and measured the gap between the faying surfaces of Deck Panel Corner Assembly to Suspender Bracket (SB) flange at the pre-installation stage along with ZPMC QC Inspector Mr. Shen Jian Bo and observed the gap to be in general compliance with contact requirements. Inspection was performed against the Notification No. 00015 Dated August 23, 2010.

The following Suspender Brackets were inspected.

SB82W installed at Segment 9DW at PP 82, Counter Weight side.

Please reference the pictures attached for more comprehensive details.

Segment 10AW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg059A-040. The welder identification was 067752 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as the Bottom Panel to Side Panel hold back area at Work Point W3.

Segment 10BW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg061A-013. The welder identification was 067752 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as the Bottom Panel to Side Panel hold back area at Work Point W3.

Segment 10AW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg059A-019. The welder identification was 067829 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as the Bottom Panel to Side Panel hold back area at Work Point W4. Please reference the pictures attached for more comprehensive details.

Segment 10BW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg061A-014. The welder

WELDING INSPECTION REPORT

(Continued Page 4 of 5)

identification was 067829 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as the Bottom Panel to Side Panel hold back area at Work Point W4. Please reference the pictures attached for more comprehensive details.

Segment 10AW to Segment 10BW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW10B-002. The welder identification was 067589 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the Side Panel, transverse splice weld at Counter Weight side. Please reference the pictures attached for more comprehensive details.

Segment 10AW to Segment 10BW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW10B-003. The welder identification was 067589 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the Bottom Panel, transverse splice weld.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 5 of 5)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer