

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016663**Date Inspected:** 10-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** Li Yang and Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Anchorage Bearing Stiffeners at Machine Shop # 1 (for Lift 14)

This QA Inspector performed Dimension Control Inspection to check and measure the Anchorage Bearing Stiffeners at machine shop # 1. The following below mentioned dimensions was inspected.

Anchoring Bearing Stiffeners, anchor rod scribe line distance.

Anchoring Bearing Stiffeners, anchor rod offset #1 and offset # 2 from scribe line.

Anchoring Bearing Stiffeners, vertical spacing between the bearing stiffeners at four ends of bearing stiffener.

Anchoring Bearing Stiffeners, vertical offset.

Anchoring Bearing Stiffeners, surface condition meeting mill to bear condition at MTB1, MTB2 and MTB3

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

locations.

The Anchorage Bearing Stiffeners piece marks are identified as below.

- Anchorage Bearing Stiffeners identified as SA3423F and top plate piece mark identified as X5030R.
- Anchorage Bearing Stiffeners identified as SA3427E and top plate piece mark identified as X5037E.
- Anchorage Bearing Stiffeners identified as SA3422F and top plate piece mark identified as X5030E.
- Anchorage Bearing Stiffeners identified as SA3421E and top plate piece mark identified as X5028E.
- Anchorage Bearing Stiffeners identified as SA3422F and top plate piece mark identified as X5030F.
- Anchorage Bearing Stiffeners identified as SA3426E and top plate piece mark identified as X5025N.
- Anchorage Bearing Stiffeners identified as SA3421H and top plate piece mark identified as X5028H.
- Anchorage Bearing Stiffeners identified as SA3437H and top plate piece mark identified as X5039H.
- Anchorage Bearing Stiffeners identified as SA3348B and top plate piece mark identified as X4735B.
- Anchorage Bearing Stiffeners identified as SA3428A and top plate piece mark identified as X5037J.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition. Please reference the pictures attached for more comprehensive details.

Segment 10AE

This QA Inspector observed the repair welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg060B-024. The welder identification was 044515 and was observed welding in the 2G (Horizontal) position using approved Welding Procedure Specification WPS-345-SMAW-2G(2F)-Repair-1. The piece mark was identified as the Longitudinal Diaphragm (LD) flange welded to floor beam at Work Point E4.

Segment 10AE

This QA Inspector observed the repair welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg060B-026. The welder identification was 044515 and was observed welding in the 3G (Vertical) position using approved Welding Procedure Specification WPS-345-SMAW-3G(3F)-Repair-1. The piece mark was identified as the Longitudinal Diaphragm (LD) web welded to floor beam at Work Point E4.


WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Segment 10AE


This QA Inspector observed the repair welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg060C-026. The welder identification was 044504 and was observed welding in the 3G (Vertical) position using approved Welding Procedure Specification WPS-345-SMAW-3G(3F)-Repair-1. The piece mark was identified as the Longitudinal Diaphragm (LD) web welded to floor beam at Work Point E3.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer