

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017247**Date Inspected:** 27-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1330**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA.**CWI Name:** R. Rodriguez, R. Dominguez**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Travelers**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Westmont Industries (WMI) in Santa Fe Springs, CA. to randomly observe the in process welding of the Travelers. The QA Inspector arrived on site to randomly observe the WMI Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

Traveler Test Rack

On this date, the QA Inspector observed Westmont Industries (WMI), production welder Jose Rodriguez (WID # 3031) continuing to perform Flux Core Arc Welding (FCAW) activities, for the Traveler Test Rack. The QA Inspector observed that Mr. Rodriguez was utilizing a Miller brand machine and wire feeder, to perform the FCAW and that Ultracore 71A85 (.045") diameter wire was being utilized, for the filler metal. The QA Inspector observed that the above mentioned FCAW was being performed on the vertical column base assembly Tube Steel (TS), Wide Flange Beam (WFB) and Plate material.

E2/E3-EB Traveler

On this date, the QA Inspector observed Westmont Industries (WMI), production personnel Larry Swanson, continuing to perform Flux Core Arc Welding (FCAW) fitting, tacking and grinding activities for the E2/E3-EB Traveler Frames. The QA Inspector observed that Mr. Swanson was performing these activities on the previously cut to length Tube Steel (TS) diagonal bracing, for the Frame assembly identified as A240. The QA Inspector observed Mr. Swanson utilizing various sizes of C-Clamps, to fit the diagonal bracing and once the diagonal bracing was fit, the QA Inspector randomly observed Mr. Swanson performing dimensional measurements, utilizing a steel tape measure. The QA Inspector then observed Mr. Swanson reference the approved shop

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

drawings, located nearby the fabrication area, to verify the dimensions of the fit diagonal bracing. After the measurements were checked and verified, the QA Inspector then observed Mr. Swanson FCAW tack weld the diagonal bracing. After the tack welding was complete, the QA Inspector observed that Mr. Swanson would then perform minor grinding activities on the completed tacks, to smooth and blend. Mr. Swanson later explained that he would not be performing the FCAW on this Frame Assembly, only the fit and tacking of the material. Mr. Swanson explained that production welder Eutimo Lopez will probably be performing the FCAW, at a later date.

On this date, the QA Inspector observed Westmont Industries (WMI), production welder Raymundo Anaya, continuing to perform Flux Core Arc Welding (FCAW) welding activities, for the Traveler Frames. The QA Inspector observed that Mr. Anaya was performing the FCAW on square Tube Steel (TS) material, for the Traveler Frame identified as B237, reference shop drawing WMI-SAS-237. The QA Inspector observed that Mr. Anaya was utilizing a Miller brand machine and wire feeder, to perform the FCAW and that Ultracore 71A85 (.045") diameter wire was being utilized, for the filler metal.

The QA Inspector observed that Smith-Emery QC Inspector Ruben Dominguez was present, during the above mentioned welding and tacking activities and QC Inspector Dominguez explained that approved Welding Procedure Specifications (WPS's) were being utilized. QC Inspector Dominguez explained that the in-process welding parameters were randomly verified including voltage, amperage, pre-heat and travel speed and explained that the parameters were in compliance to the applicable WPS. The QA Inspector randomly verified these parameters and concurred with QC Inspector Dominguez.

Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Vance,Sean	Quality Assurance Inspector
Reviewed By:	Edmondson,Fred	QA Reviewer
