

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017288**Date Inspected:** 11-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes No N/A	Approved WPS:	Yes	No N/A
		Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006	Component:	OBG Trial Assembly	

Summary of Items Observed:

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 11AE to Segment 11BE (U-Rib to U-Rib)

This QA Inspector performed Dimension Control Inspection for measuring offset along with ABF QA Inspector on the U-Rib to U-Rib from Cross Beam side towards Bike Path side at a total of 39 locations on Segment 11AE to Segment 11BE between Panel Points (PP) 97 to PP 98 at the following locations:

The offset was measured within 50mm from the Deck Panel on U-Rib on the South and North side. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 10BE to Segment 10CE (Longitudinal Diaphragm to Longitudinal Diaphragm)

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

This QA Inspector performed Dimension Control Inspection along with ABF QA Inspector on the Longitudinal Diaphragm to Longitudinal Diaphragm at Work Point E3 (Bike Path side) and at Work Point E4 (Cross Beam side) for the Segment 10BE to Segment 10CE between Panel Point (PP) 91 to PP 92 at the following locations:

The offset was measured at 5 (five) different locations in which 2 (Two) locations were at Flange area and 3 (Three) locations were at Web area. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The Sweep was measured at 100 mm from both sides of the Floor Beam and 800mm from both sides of floor Beam and at Center (Total 5 Locations) using string line.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 10AE (Truss Post and Road Barrier Brackets)

This QA Inspector witnessed the final bolt tension verification on bolts installed at Corner Assembly connecting the Road Barrier Brackets, Inclined Truss Post and Vertical Truss Post at Cross Beam side and Bike Path side between Panel Points (PP) 85.5 to PP 86, PP 86 to PP 87 and PP 87 to PP 88 for Segment 10AE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00508 dated October 11, 2010.

The bolt sizes used were M22 x 55 RC Lot # DHGM220011 and the final torque value established was 457 N-m.

The bolt sizes used were M22 x 85 RC Lot # DHGM220109 and the final torque value established was 350 N-m.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M24 x 60 RC Lot # DHGM240014 and the final torque value established was 567 N-m.

The bolt sizes used were M24 x 65 RC Lot # DHGM240013 and the final torque value established was 540 N-m.

The bolt sizes used were M24 x 80 RC Lot # DHGM240011 and the final torque value established was 533 N-m.

The bolt sizes used were M24 x 95 RC Lot # DHGM240021 and the final torque value established was 540 N-m.

The Manual Torque wrench used was Serial No. XO2-666. Please reference the pictures attached for more comprehensive details.

Segment 10BE (Truss Post and Road Barrier Brackets)

This QA Inspector witnessed the final bolt tension verification on bolts installed at Corner Assembly connecting the Road Barrier Brackets, Inclined Truss Post and Vertical Truss Post at Cross Beam side and Bike Path side between Panel Points (PP) 89 to PP 90 and PP 90 to PP 91 for Segment 10BE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

against Notification No. 00508 dated October 11, 2010.

The bolt sizes used were M22 x 55 RC Lot # DHGM220011 and the final torque value established was 457 N-m.

The bolt sizes used were M22 x 85 RC Lot # DHGM220109 and the final torque value established was 350 N-m.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M24 x 60 RC Lot # DHGM240014 and the final torque value established was 567 N-m.

The bolt sizes used were M24 x 65 RC Lot # DHGM240013 and the final torque value established was 540 N-m.

The bolt sizes used were M24 x 80 RC Lot # DHGM240011 and the final torque value established was 533 N-m.

The Manual Torque wrench used was Serial No. XO2-666.

General Note: At Segment 10AE between PP 88 to PP 89 and Segment 10BE between PP 91 and PP 92 Road Barrier Brackets, Inclined Truss Post and Vertical Truss Post bolts not installed thus ZPMC QC Mr. Zhang Hai Jung did not offer for inspection to Caltrans QA Inspector.

Segment 10CE (Truss Post and Road Barrier Brackets)

This QA Inspector witnessed the final bolt tension verification on bolts installed at Corner Assembly connecting the Road Barrier Brackets, Inclined Truss Post and Vertical Truss Post at Cross Beam side and Bike Path side between Panel Points (PP) 92 to PP 93, PP 93 to PP 94 and PP 94 to PP 94.5 for Segment 10CE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00508 dated October 11, 2010.

The bolt sizes used were M22 x 55 RC Lot # DHGM220011 and the final torque value established was 457 N-m.

The bolt sizes used were M22 x 85 RC Lot # DHGM220109 and the final torque value established was 350 N-m.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M24 x 60 RC Lot # DHGM240014 and the final torque value established was 567 N-m.

The bolt sizes used were M24 x 65 RC Lot # DHGM240013 and the final torque value established was 540 N-m.


The bolt sizes used were M24 x 80 RC Lot # DHGM240011 and the final torque value established was 533 N-m.

The Manual Torque wrench used was Serial No. XO2-666.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer
