

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017625**Date Inspected:** 23-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1330**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA.**CWI Name:** R. Rodriguez, R. Dominguez**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Travelers**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Westmont Industries (WMI) in Santa Fe Springs, CA, to randomly observe the in process welding of the Travelers. The QA Inspector arrived on site to randomly observe the WMI Quality Control (QC) Inspectors in process and completed visual and nondestructive testing.

Upon the arrival of the QA Inspector the following observations were made:

SAS-EB Traveler**Fixed Stairs Section**

On this date, the QA Inspector observed Westmont Industries (WMI), production personnel Mr. Cesar Canales and Mr. Jose Rodriguez (WID # 3031), continuing to perform fitting and Flux Core Arc Welding (FCAW) activities for the fabrication of the Fixed Stairs Section Assembly. The QA Inspector observed that the activities were being performed on the previously placed and fit Frame Assemblies, identified as 10-A237, 11-B237, 3-A217 and 4-A218.

The QA Inspector observed that Mr. Rodriguez was performing the FCAW in various positions on the connector plate and Tube Steel (TS) material, for the above mentioned Frame assemblies and the activities continued throughout the shift.

See attached picture below.

E2/E3-EB Traveler

The QA Inspector observed WMI production welder, Mr. Raymundo Anaya (WID # 3196) continuing to perform FCAW fitting and tacking, activities for the E2-E3-EB Traveler frame assemblies. The QA Inspector observed Mr.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Anaya initially fit previous cut to length Tube Steel (TS) material. Once fit the QA Inspector observed Mr. Anaya perform dimensional checks on the fit material and then perform the FCAW tacking. The QA Inspector observed that the frame assemblies appeared to be identified as 3-A317, 5-A324 and 1-A312 per the shop drawings.

The QA Inspector observed that Smith-Emery QC Inspector Ruben Dominguez was present, during the above mentioned welding and tacking activities and QC Inspector Dominguez explained that approved Welding Procedure Specifications (WPS's) were being utilized. The QA Inspector randomly observed that the applicable WPS's and copies of the shop drawings, were located near each work station, where the above mentioned FCAW and fitting activities were being performed. The QA Inspector randomly verified that the consumable material, utilized during the welding was in compliance to the applicable WPS and that the above mentioned welders were currently qualified for the applicable process and position of welding. The QA Inspector randomly observed QC Inspector Dominguez verifying the in-process welding parameters, including voltage, amperage, pre-heat and travel speed and the parameters appeared to be in compliance to the applicable WPS.



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Vance,Sean	Quality Assurance Inspector
Reviewed By:	Edmondson,Fred	QA Reviewer
