

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017882**Date Inspected:** 30-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1330**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA.**CWI Name:** Ruben Dominguez**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Travelers**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Westmont Industries (WMI) in Santa Fe Springs, CA, to randomly observe the in process welding of the Travelers and WMI Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

Traveler Test Rack

On this date, the QA Inspector observed production welder Mr. Alberto Cortes (WID # 3141) performing Flux Core Arc welding (FCAW) welding activities on the vertical post to base support columns and connector plates, for the Traveler Test Rack. The QA Inspector observed that the assembly appeared to be identified as Column A4. The QA Inspector observed Mr. Cortes performing the FCAW in various positions throughout the shift and the weld joints appeared to be designated as fillet and flare groove welds, per the shop drawings.

On this date, the QA Inspector observed production welder Mr. Michael Ruiz (WID # 3151) performing Flux Core Arc welding (FCAW) welding activities on the vertical post to base support columns, connector plates, for the Traveler Test Rack. The QA Inspector observed that the assembly appeared to be identified as Column A5. The QA Inspector observed Mr. Ruiz performing the FCAW in various positions throughout the shift and the weld joints appeared to be designated as fillet and flare groove welds, per the shop drawings.

SAS-EB Traveler**Fixed Stairs Section**

On this date, the QA Inspector observed Westmont Industries (WMI) production welder, Mr. Jose Rodriguez

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

(WID # 3031), continuing to perform Flux Core Arc Welding (FCAW) activities on the previously fit Frame assemblies, identified as 10-A237, 11-B237, 3-A217, 4-A218, 5-A223 and 6-A224. The QA Inspector observed throughout the shift, that the FCAW was being performed in various positions, on the connector plate and Tube Steel (TS) material fillet and flare groove welds.

See attached picture below.

Lower Truss Section

On this date, the QA Inspector observed Westmont Industries (WMI) production welder, Mr. Daniel Grayum (WID # 3049), continuing to perform Flux Core Arc Welding (FCAW) activities on the previously fit Frame assemblies, identified as 12-A240, 13-B240, 7-A225, 8-A226 and 9-A230. The QA Inspector observed throughout the shift, that the FCAW was being performed in various positions, on the connector plate and Tube Steel (TS) material, fillet and flare groove welds.

On this date, the QA Inspector observed Westmont Industries (WMI) production welder, Mr. Eutimo Lopez (WID # 3035), continuing to perform Flux Core Arc Welding (FCAW) activities on the previously fit Frame assemblies, identified as 12-A240, 13-B240, 7-A225, 8-A226 and 9-A230. The QA Inspector observed throughout the shift, that the FCAW was being performed in various positions, on the connector plate and Tube Steel (TS) material, fillet and flare groove welds.

E2/E3-EB Traveler

The QA Inspector observed WMI production personnel, Mr. Ruiz Villasenor, continuing to utilize the Pearson shear to cut plate material. The QA Inspector observed that the material being cut, appeared to material which will be utilized for the fabrication of the E2/E3-EB Traveler. The QA Inspector randomly observed that Mr. Villasenor had copies of the shop drawings and appeared to reference the Bill of Material list, to cut the material to the specific dimensions. Once the material was cut, the QA Inspector observed Mr. Villasenor utilize a paint stick marker to identify each piece of plate material per the piece mark and job #. The QA Inspector observed that the above mentioned plate material had been previously inspected, the MTR's had been previously provided and the QA Inspector had previously written "OK to Cut", on the plate material.

The QA Inspector observed that Smith-Emery QC Inspector Ruben Dominguez was present, during the above mentioned welding and tacking activities and QC Inspector Dominguez explained that approved Welding Procedure Specifications (WPS's) were being utilized. The QA Inspector randomly observed that the applicable WPS's and copies of the shop drawings, were located near each work station, where the above mentioned FCAW and fitting activities were being performed. The QA Inspector randomly verified that the consumable material, utilized during the welding was in compliance to the applicable WPS and that the above mentioned welders were currently qualified for the applicable process and position of welding. The QA Inspector randomly observed QC Inspector Dominguez verifying the in-process welding parameters, including voltage, amperage, pre-heat and travel speed and the parameters appeared to be in compliance to the applicable WPS.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Vance,Sean	Quality Assurance Inspector
Reviewed By:	Edmondson,Fred	QA Reviewer
