

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018546**Date Inspected:** 07-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhu Zhong Hai.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Amit K. Juvekar, was present during the times noted above for observations relative to the work being performed.

Trial assembly yard, 12AW-12BW, Bottom plate T-rib splice.

SMAW welding of weld joint BP3021-001-42; located at Trial assembly yard. Welder is identified as 057333; ZPMC Quality Control Inspector (QC) is identified as Zhu zhong hai. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-P-2213-B-U2-FCM-1. The attached photographs provide additional detail.

Trial assembly yard, 12AW-12BW, Bottom plate T-rib hold back area.

FCAW welding of weld joint BP3020-001-055, BP3023-001-024; located at Trial assembly yard. Welder is identified as 053486; ZPMC Quality Control Inspector (QC) is identified as Zhu zhong hai. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2132-ESAB.

Trial assembly yard, 12AW-12BW, SP-C5, T-rib splice.

SMAW welding of weld joint SP3046-001-88; located at Trial assembly yard. Welder is identified as 046704; ZPMC Quality Control Inspector (QC) is identified as Zhu zhong hai. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-P-2213-B-U2-FCM-1. The attached photographs provide additional detail.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Trial assembly yard, 12AW-12BW, SP-E7, T-rib splice.

SMAW welding of weld joint SP3036-001-243; located at Trial assembly yard. Welder is identified as 040656; ZPMC Quality Control Inspector (QC) is identified as Zhu zhong hai. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-P-2213-B-U2-FCM-1.

Trial assembly yard, 11EE-12AE, SP-EP-E6, hold back area.

FCAW welding of weld joint CA093-005, SEG3001AA-002; located at Trial assembly yard. Welder is identified as 047353; ZPMC Quality Control Inspector (QC) is identified as Liu Hua Jie. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2232-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 1500.042.2372, who represents the Office of Structural Materials for your project.

Inspected By:	Juvekar,Amit	Quality Assurance Inspector
Reviewed By:	Dsouza,Christopher	QA Reviewer
