

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018716**Date Inspected:** 16-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance Inspector (QAI) Bert Madison was present at Yerba Buena Island in California between the times noted above for observations relative to the work being performed by American Bridge/Fluor Enterprises (AB/F) personnel at the locations noted below.

- 1). OBG Field Splice 8E/9E Weld ID: C2, Face A (FCAW-G)
- 2). OBG Field Splice 7E/8E Weld ID: F1, Face B – (SMAW R-1 Repairs)
- 3). OBG Field Splice 8E/9E Weld ID: A3, A4 & A5, Face A – (SMAW Repairs)
- 4). Longitudinal Stiffeners (ALS) Splice at OBG Field Splice 8E/9E (SMAW)
- 5). Longitudinal Stiffeners (ALS) Splice at OBG Field Splice 4E/5E (SMAW R-2 Repair)
- 6). OBG Field Welding of East Line Lifting Rod Access Penetration Inserts (SMAW)
- 7). OBG East Line Access Penetration Insert Longitudinal Stiff. (LSW) Splice at 8E PP61.5 E2
- 8). OBG Field Splice 7W/8W Weld ID: B1 and F1, Face A – (QAI Verification)

- 1). OBG Field Splice 8E/9E Weld ID: C2, Face A (FCAW-G)

The QAI periodically observed AB/F approved welder Song Tao Huang (ID 3794) performing welding of fill and cover passes at the OBG Field Splice 8E/9E Weld ID: C2 per the Flux Cored Welding (FCAW-G) process in the 3G (vertical) position. The QAI observed QC Inspector Fred Von Hoff was present periodically to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-3042B-1. The welding of fill and cover passes was complete except for the last 1000mm where welding of the root and fill passes per the Shielded Metal Arc Welding (SMAW) was in process by welder ID 3794. The QAI observed that the work at this location appeared to be in general compliance with contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

2). OBG Field Splice 7E/8E Weld ID: F1, Face B – (SMAW R-1 Repairs)

The QAI periodically observed AB/F approved welder Fred Kaddu (ID 2188) performing repair welding of (2) two of (5) five excavated R-1 Ultrasonic Testing (UT) repair areas in the B face (interior) of OBG Field Splice 7E/8E Weld ID: F1. The QAI periodically observed welding per the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical) position. The QAI observed QC Inspector Fred Von Hoff were present periodically to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1001 Repair. The QAI observed that fill and cover passes were completed at the two remaining repair areas the QAI observed that the work at this location appeared to be in general compliance with contract documents.

The QAI observed that the (2) two excavated areas in weld F1 had the following dimensions and the following Y locations:

Indication #4) Excavation Y = 1010mm, Length = 110mm, Depth = 14mm and Width = 25mm.

Indication #5) Excavation Y = 1155mm, Length = 95mm, Depth = 14mm and Width = 25mm.

3). OBG Field Splice 8E/9E Weld ID: A5, Face A – (SMAW Repairs)

The QAI periodically observed AB/F personnel performing grinding to excavate and prepare Ultrasonic Testing (UT) repair locations for welding. The QAI periodically observed QC Inspector Steve McConnell performing Magnetic Particle Testing (MT) of the excavated area prior to repair welding. The QAI randomly observed that the performance and evaluation of the MT appeared to comply with the MT procedure identified as SE-MT-CT-D1.5-101 Rev. 4. The QAI periodically observed AB/F approved welder Wai Kitlai (ID 2953) performing repair welding per the Shielded Metal Arc Welding (SMAW) process in the 1G (flat) position of OBG Field Splice 8E/9E Weld A5. See photo below. QC Inspector Steve McConnell was present periodically to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1001 Repair. The QAI observed that welder (2953) completed fill and cover pass welding of the three areas on this date and work at this location appeared to be in general compliance with contract documents. The QAI observed that the (3) three excavated areas in weld A5 had the following dimensions and the following Y locations:

A5 (R-1) Repair --Y = 4100mm, Length = 255mm, Depth = 20mm and Width = 25mm.

A5 (R-1) Repair --Y = 4510mm, Length = 185mm, Depth = 20mm and Width = 25mm.

A5 (R-1) Repair --Y = 4700mm, Length = 395mm, Depth = 20mm and Width = 25mm.

4). Longitudinal Stiffeners (ALS) Splice at OBG Field Splice 8E/9E (SMAW)

The QAI periodically observed AB/F approved welder Xiao Jian Wan (ID 9677) at OBG Field Splice 8E/9E ALS-6, performing back grinding of the South face and subsequent back welding of fill and cover passes per the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical) position. See photo below. QC Inspector Fred Von Hoff were present periodically to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1012-3. The welding and flush grinding was completed on the South face of ALS-6. The QAI observed that the work at this location appeared to be in general compliance with contract documents.

5). Longitudinal Stiffeners (ALS) Splice at OBG Field Splice 4E/5E (SMAW R-2 Repair)

The QAI periodically observed AB/F approved welder Hua Qiang Hwang (ID 2930) performing R-2 repair welding per the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical) position on ALS-4 at OBG

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Field Splice 4E/5E. QC Inspector John Pagliero was present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1002 Repair. The welding of one excavation in the South face ALS-4 was completed and the QAI observed that the work at this location appeared to be in general compliance with contract documents. The excavated area was at the following Y location with the following dimensions:

ALS-4 (R-2) Excavation - Y = 65mm, Length = 95mm, Width = 28mm and Depth = 22mm.

6). OBG Field Welding of East Line Lifting Rod Access Penetration Inserts (SMAW Repairs)

Exterior: OBG 5E PP31 E3 weld 3

The QAI periodically observed AB/F approved welder Earl Espinoza (ID 5824) performing welding of fill and cover passes at OBG 5E PP31 E3 weld 3 per the Shielded Metal Arc Welding (SMAW) process in the 1G (flat) position. QC Inspector Pat Swain was periodically present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1070. Welding was completed and the QAI observed that the work at this location appeared to be in general compliance with contract documents.

Exterior: OBG 4E PP27 E4 weld 2 (one R-1 repair) & weld 4 (undercut repair)

The QAI periodically observed AB/F approved welder Salvador Sandoval (ID 2202) performing repair welding per the Shielded Metal Arc Welding (SMAW) process in the 1G (flat) position. QC Inspector Pat Swain was periodically present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1001 Repair. Welding and flush grinding were completed and the QAI observed that the work at this location appeared to be in general compliance with contract documents.

Exterior: OBG 5E PP31 E4 weld 4

The QAI periodically observed AB/F approved welder Salvador Sandoval (ID 2202) performing fit-up and welding at OBG 5E PP31 E4 weld 4 per the Shielded Metal Arc Welding (SMAW) process in the 1G (flat) position. QC Inspector Pat Swain was periodically present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1070. Welding of weld 4 was completed and the QAI observed that the work at this location appeared to be in general compliance with contract documents.

7). OBG East Line Access Penetration Insert Longitudinal Stiff. (LSW) Splice at 8E PP61.5 E2

The QAI periodically observed AB/F approved welder Xiao Jian Wan (ID 9677) performing welding per the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical) position on the OBG East Line Access Penetration Insert LSW Splice at 8E PP61.5 E2. QC Inspectors John Pagliero and Fred Von Hoff were present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.5-1012-3. The welding was completed on the North face of LSW and the QAI observed that the work at this location appeared to be in general compliance with contract documents.

8). OBG Field Splice 7W/8W Weld ID: B1 and F1, Face A – (QAI Verification)

The QAI performed verification Ultrasonic Testing (UT) of 20% of the lengths of OBG Field Splice 7W/8W Weld ID B1 & F1. The OBG Field Splice of B1 was verified from Y = 550mm to Y = 800mm and F1 from Y = 100mm to Y = 350mm by the QAI and appeared to be in general compliance with contract documents. See Ultrasonic

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Testing Report Form TL-6027 generated by the QAI on this date.



Summary of Conversations:

Conversations on this date with Quality Control Inspectors were general in nature and pertained to locations of welding and QC activities and locations of welds released to the QAI for verification testing.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385 5910, who represents the Office of Structural Materials for your project.

Inspected By: Madison,Bert

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer