

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019182**Date Inspected:** 10-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Subhasis Bera was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

In process Inspection

Trial Assembly

This QA Inspector observed the following work in progress:

SMAW in the 2G position for the OBG Segment 12BE for UT repair weld No. SEG3002A-004. The welder is identified as #044515. ZPMC QC is identified as Mr. Wang Li Yang. The welding variables recorded by QC appear to comply with WPS-345-SMAW-2G(2F)-FCM-REPAIR-1.

FCAW in the 1G position for the OBG Segment 12BE for weld No. SEG3002A-001. The welder is identified as #040458. ZPMC QC is identified as Mr. Wang Li Yang. The welding variables recorded by QC appear to comply with WPS-B-T-2231-ESAB.

CWR verifications (CWR2634 R2)

Type – (D-scan)

This QA Inspector was notified via email for verification of B – CWR2634 R2 at 1030 hours the following was observed:

- The component for verification was identified as OBE12-003 (12AE to 12BE deck panel field splice weld @ A1)

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

- Weld repair was to be performed on location where rejectable indication was observed during Ultrasonic Testing (UT)

- ZPMC QC Zhou Zhong Hai was present on site to direct and record all repair work.

- WPS to be used for repair was WPS-345-SMAW-4G(4F)-FCM-Repair-1

CWR verifications (CWR2679 R2)

Type – (D-scan)

This QA Inspector was notified via email for verification of B – CWR2679 R2 at 1035 hours the following was observed:

- The component for verification was identified as OBW12B-001 (12AW to 12BW bottom panel field splice weld @ D6)

- Weld repair was to be performed on location where rejectable indication was observed during Ultrasonic Testing (UT)

- ZPMC QC Zhou Zhong Hai was present on site to direct and record all repair work.

- WPS to be used for repair were WPS-345-SMAW-1G(1F)-FCM-Repair-1 and

WPS-345-SMAW-4G(4F)-FCM-Repair-1

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as butt joint joining between side Plate to bottom Plate for OBG segment 12AW at cross Beam side . The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG3004A-004

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as butt joint joining between side Plate to bottom Plate for OBG segment 12BW at cross Beam side . The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG3005A-004

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as butt joint joining between side Plate to bottom Plate for OBG segment 12AW at counter weight side . The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

The Weld Designation is as follows

SEG3004A-001

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as butt joint joining between side Plate to bottom Plate for OBG segment 12BW at counter weight side . The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG3005A-003

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice joint joining between side Plate to side Plate for OBG segment 12AE to 12BE at cross beam side . The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

OBE12D-001


Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 4 of 4)

The ABF QA inspector performed D-Scan Ultrasonic Testing for splice joint joining between side plate to side plate at Counter weight side on segment 12AW to 12BW at trial assembly area



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Dsouza,Christopher	QA Reviewer
