

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019186**Date Inspected:** 04-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Subhasis Bera was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

In process Inspection

Trial Assembly

This QA Inspector observed the following work in progress:

SMAW in the 1G position for the OBG Segment 12AW to 12BW for UT repair joint weld No.CA3012-009. The welder is identified as #046704. ZPMC QC is identified as Mr.Zhou Zhong Hai. The welding variables recorded by QC appear to comply with WPS-345-SMAW-1G(1F)-FCM-REPAIR-1. The repair report is identified as WR19752.

SMAW in the 4G position for the OBG Segment 12AE to 12BE for UT repair joint weld No.OBW12D-003. The welder is identified as #050289. ZPMC QC is identified as Mr.Liu Hua Jie. The welding variables recorded by QC appear to comply with WPS-345-SMAW-4G (4F)-FCM-REPAIR-1. The repair report is identified as CWR2649.

Bay#11

This QA Inspector observed the following work in progress:

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

SMAW in the 1G position for the OBG bike path, weld No.BK004CSD1-024-004. The welder is identified as #041271. ZPMC QC is identified as Mr. Wang Chuang Xin. The welding variables recorded by QC appear to comply with WPS-B-P-2211-Tc-U4c.

SMAW in the 1G position for the OBG bike path, weld No.BK004CSD1-024-027. The welder is identified as #040690. ZPMC QC is identified as Mr. Wang Chuang Xin. The welding variables recorded by QC appear to comply with WPS-B-P-2211-Tc-U4c.

SAW in the 1G position for the OBG bike path, weld No.BK011A-001-009. The welder is identified as #044550. ZPMC QC is identified as Mr. Yu Dong Ping. The welding variables recorded by QC appear to comply with WPS-B-T-2221-B-L2c-S-2.

Ultrasonic Testing (A,B,C and D-Scan )

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice joint joining between edge Plate to edge Plate for OBG segment 12AW to 12BW at cross beam side . The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

OBW12-003

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



## Summary of Conversations:

No relevant conversations

## Comments

---

---

## WELDING INSPECTION REPORT

*( Continued Page 3 of 3 )*

---

---

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Bera,Subhasis	Quality Assurance Inspector
<b>Reviewed By:</b>	Dsouza,Christopher	QA Reviewer

---