

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019396**Date Inspected:** 20-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhou Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 12BE/12CE

This QA Inspector observed Base Metal Repair using the Shielded Metal Arc Welding (SMAW) process at locations of removed fit up plates along the exterior of the Side Plate at the Bottom Plate to Side Plate hold back weld. The welder is identified as #040378 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-345-SMAW-4G (4F)-FCM-repair-1 for CWR2126.

Segment 12BW/12CW

This QA Inspector observed Base Metal Repair using the Shielded Metal Arc Welding (SMAW) process at locations of removed fit up plates along the exterior of the Side Plate at the Bottom Plate to Side Plate hold back weld. The welder is identified as #202316 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-345-SMAW-4G (4F)-FCM-repair-1 for CWR2126.

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3040-001-042, Side Plate WT stiffener web splice. The welder is identified as #057333 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3041-001-07, Side Plate WT stiffener web splice. The welder is identified as #040611 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3039-001-043, Side Plate WT stiffener web splice. The welder is identified as #041713 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3050-001-042, Side Plate WT stiffener web splice. The welder is identified as #046704 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-P-2213-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3052-001-040, Side Plate WT stiffener web splice. The welder is identified as #046709 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-P-2213-B-U2-FCM-1.

For the above mentioned welding activities ZPMC Quality Control (QC) Inspector is identified as Zhou Peng and Wang Li Yang. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Segment 12BW/12CW

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Bottom Plate transverse CJP splice at locations of removed fit up plate.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

**Summary of Conversations:**

No relevant conversations.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

---

---

# WELDING INSPECTION REPORT

*( Continued Page 3 of 3 )*

---

---

<b>Inspected By:</b>	Hernandez, Dan	Quality Assurance Inspector
----------------------	----------------	-----------------------------

<b>Reviewed By:</b>	Dsouza, Christopher	QA Reviewer
---------------------	---------------------	-------------