

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019887**Date Inspected:** 30-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Kelly Leavitt, was present during the times noted above for observations relative to the work being performed.

This QA Inspector observed the following work in progress:

Bay 2

This QA Inspector observed the following work in progress for Bay 2.

ZPMC was using the Shielded Metal Arc Welding (SMAW) process.

ZPMC QC is identified as Zhu Jun.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA Inspector.

Component; OBG

PCMK: AP3032-001

Weld No: 009,464,550,553,597,643,691,740,835,836,885,

Welders: 066002

Critical Weld Repair No. B-CWR-2616

WPS-345-SMAW-2G(2F)-FMC-Repair

Bay 3

Heat straightening of PCMK, 20TR-033 under approved Heat Straightening procedure, HSR1 (B)-362. The in

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Zhu Jun. The approved HSR procedure stated that a maximum temperature of 650°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 80mm.

Heat straightening of PCMK, 20TR-038 under approved Heat Straightening procedure, HSR1 (B)-8658. The in process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Zhu Jun. The approved HSR procedure stated that a maximum temperature of 650°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 35mm.

Bay 8

This Caltrans QA Inspector observed at random intervals ZPMC performing grinding of welds located in Bike Path, BK004A6-057 at various locations due to contour grinding and visual indications as identified by ZPMC QC Inspectors.

Bay 10

This QA Inspector observed the following work in progress for Bay 10.

ZPMC was using the Shielded Metal Arc Welding (SMAW) process.

ZPMC QC is identified as Li Peng Fei.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA Inspector.

Component; Tower Lift 6, "Tower Head" (see photo below)

PCMK: GGL-1207-1571-1

Weld No: fit up

Welder: 057239

WPS-B-T-2213

This Caltrans QA Inspector observed at random intervals ZPMC performing grinding of welds located in Bike Path, BK004A6-032 at various locations due to removal of temporary attachments and contour grinding of visual indications as identified by ZPMC QC Inspectors. (See photo below)

This Caltrans QA Inspector observed heat straightening of PCMK, SA3121A under approved Heat Straightening procedure, HSR1 (B)-9991. The in process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Li Peng Fei. The approved HSR procedure stated that a maximum temperature of 600°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 4mm.

Heat straightening of PCMK, SA3110C under approved Heat Straightening procedure, HSR1 (B)-9995. The in process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Li Peng Fei. The approved HSR procedure stated that a maximum temperature of 600°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 4mm.

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

Heat straightening of PCMK, SA3149A, SA3149B and SA3149C under approved Heat Straightening procedure, HSR1 (B)-9996. The in process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Li Peng Fei. The approved HSR procedure stated that a maximum temperature of 600°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 15mm.

Heat straightening of PCMK, SA3047C and SA3047D under approved Heat Straightening procedure, HSR1 (B)-9992. The in process temperature was approximately 250°C using a temperature indicating marker (Tempstik). The ZPMC QC was identified as Li Peng Fei. The approved HSR procedure stated that a maximum temperature of 600°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 15mm.

Bay 11

This QA Inspector observed the following work in progress for Bay 11.

ZPMC was using the Shielded Metal Arc Welding (SMAW) process.

ZPMC QC is identified as Mao Bin Bin.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA Inspector.

Component; Bike Path

PCMK: BK005ASD1-003

Weld No: 001~004, 022~027

Welders: 010655, 046769

WPS-B-T-2211-TC-U4C

Component; West Tower lift 5

PCMK: GTSA5-C/G

Weld No: 009,010,011,016,015

Welders: 202338, 140610

WPS-B-T-4313-TC-P4-1

Component; North Tower lift 5

PCMK: GTSA5-C/G

Weld No: 024,023,022,049,050

Welders: 040582, 040581

WPS-B-T-4114

This Caltrans QA Inspector observed ZPMC performing match drilling in South and East Tower Lift 5, connection plates. (see photo below)

Bay 28

This QA Inspector observed the following work in progress for Bay 28.

ZPMC was using the Flux Core Arc Welding (FCAW) process.

WELDING INSPECTION REPORT

(Continued Page 4 of 5)

ZPMC QC is identified as Liu Dao Feng.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA Inspector.

Component; OBG Hand Rail Mockup

PCMK: BKR-NS-10 & 36

Weld No:

Welder: 059373

WPS-B-T-2233-ESAB

Component; U-Rib Splice Plate

PCMK: SA3321B-013

Weld No: 003,004,

Welder: 203805

WPS-B-T-2231-ESAB

This Caltrans QA Inspector observed at random intervals ZPMC performing contour grinding of welds located on u-rib splice plates then match drilling of bolt holes on piece numbers SA3114D-051~074. ZPMC QC is identified as Liu Dao Feng.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 5 of 5)



Summary of Conversations:

No significant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Leavitt,Kelly	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Riley,Ken	QA Reviewer
---------------------	-----------	-------------