

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020129**Date Inspected:** 30-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. LIU HUA JIE**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed.

This QA inspector randomly observed the following work:

## 1. INPROCESS:

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Repair weld for the bottom plate to bottom plate transverse splice weld joint located on 12AE+12BE. The weld is designated as OBE12B-001. The welder is identified as 044515 & 050289. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-345-SMAW-1G (1F)-FCM-Repair-1. The weld repair report number is named as WR-19699.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Fillet welds joining the longitudinal shear plate to stiffener hold back weld joint located on 12AW+12BW at cross beam side. The weld is designated as LD3020-001-048 & 049. The welder is identified as 041713. ZPMC QC Mr. SHI LIE was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

WPS-B-P-2114-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Base Metal Repair weld (temporary attachment removal area) near the bottom plate located on west side of 12AW. The welder is identified as 057333. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-345-SMAW-4G (4F)-FCM-Repair-1. The weld repair report number is named as CWR-2126.


ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Built-up weld for the I-rib located on west side of 12AE at cross beam side. The welder is identified as 044515. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1. The weld repair report number is named as WR19617. Further weld detail mention in attached picture.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Built-up weld for the I-rib located on west side of 12AE at bike path side. The welder is identified as 050289. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1. The weld repair report number is named as WR19617.

ABF Quality Control (QC) personnel performing Ultrasonic Testing (UT) for the side plate to side plate transverse splice weld joint located on 12AE+12BE at cross beam side. The weld is designated as OBE12D-001 & 002.

ABF Quality Control (QC) personnel performing Ultrasonic Testing (UT) for the side plate to side plate transverse splice weld joint located on 12AW+12BW at cross beam side. The weld is designated as OBW12D-001 & 002.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



## Summary of Conversations:

---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

No relevant conversations were reported on this date.

## **Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Pillai,Santosh	Quality Assurance Inspector
<b>Reviewed By:</b>	Miller,Mark	QA Reviewer

---