

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020252**Date Inspected:** 29-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Qiu Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Subhasis Bera was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

In process Inspection

Bay#14

This QA Inspector observed the following work in progress:

FCAW in the 3G position for the OBG Segment 14W weld No.SEG3020AZ-377/375. The welder is identified as #201215. ABF QC is identified as Mr. Xiao Jun Peng. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

SMAW in the 4G position for the OBG Segment 14W UT repair weld No.SEG3020AL-005. The welder is identified as #067609. ZPMC QC is identified as Mr. Zhang Lin. The welding variables recorded by QC appear to comply with WPS-345-SMAW-4G(4F)-FCM-REPAIR-1. The weld repair report is identified as WR18585.

SMAW in the 2G position for the OBG Segment 14W UT repair weld No.SEG3020D-052. The welder is identified as #066398. ABF QC is identified as Mr. Xiao Jun Peng. The welding variables recorded by QC appear to comply with WPS-345-SMAW-2G(2F)-FCM-REPAIR-1. The weld repair report is identified as CWR2734.

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

SMAW in the 4G position for the OBG Segment 14W UT repair weld No.SEG3020AL-002. The welder is identified as #045246. ZPMC QC is identified as Mr. Zhang Lin. The welding variables recorded by QC appear to comply with WPS-345-SMAW-4G(4F)-FCM-REPAIR-1. The weld repair report is identified as WR18585.

Ultrasonic Testing (A,B,C and D-Scan )

This QA Inspector performed Ultrasonic testing (UT) verification of the area previously tested and accepted by ABF Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between edge Plate to side Plate for OBG segment 13CW at cross Beam side . The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure 001 rev.1 that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

CA3016A-103

Note: This QA inspector did not perform D-scan for weld joint CA3016A-103 at “Y” locations 1600~1800, 4050~4250,4900~5100, 6450~6800, 9000~9200,9900~10100,11500~11830 due to temporary attachment.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



## Summary of Conversations:

No relevant conversations

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Bera,Subhasis

Quality Assurance Inspector

---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

**Reviewed By:** Dsouza,Christopher

QA Reviewer