

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-021757**Date Inspected:** 13-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu tao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, S.Chandrakumar was present during the times noted above for observations relative to the work being performed.

BAY#19

SMAW welding of critical repair weld is identified as 1G-004 of SB022-106 for SB106 West. The welder is identified as 259566. ZPMC QC is identified as Mr.Peng wen jun. The welding variables recorded by QC are appeared to comply with the WPS-345-SMAW-1G (1F)-Repair and B-CWR 2779.

ZPMC grinding personnel performing grinding of Bike path stringer plates for BKX25, BKX25 fillet weld is in progress.

ZPMC personnel performing Heat straightening of cable bracket lift12 is identified as SA6029 and SA2030 fillet and PJP welds as per approved HSR1 (B)-1082 in progress.

ZPMC personnel received material for Bike path BK23, BK24, BK25 deck plate cutting and beveling is in progress.

ZPMC personnel start to do Trail assembly following bike paths in Bay-19.

BK005A-002

BK004A-013

BK004B-001

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

BK005A-002.

ZPMC SMAW welder performing Fit-up of deck plate MEP soul plate is carried out in Bike path BK004A-013. The weld is identified as BK004A1-013-001,005,010,043. The welder is identified as 259629.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant Conversation.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang-15--0042-2372, who represents the Office of Structural Materials for your project.

Inspected By: Kumar,Chadra

Quality Assurance Inspector

Reviewed By: Patel,Hiranch

QA Reviewer
