

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022606**Date Inspected:** 02-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. An Qing Xing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance Inspector (QA), Vibin Kumar Selvanayaham, was present during the times noted above for observations relative to the work being performed.

Ultrasonic Testing (UT) – NWIT Document No: 008713

This QA inspector performed UT of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an UT report for this date. The members are identified as OBG Segment 13B/CW. The weld designations reviewed are as follows:

1. SEG3014J-062, 067, 072, 077, 082, 087, 092, 097
2. SEG3014J-102, 107, 112, 117, 122, 127, 132, 137, 142
3. SEG3014J-101, 106, 111, 116, 121, 126, 131, 136, 141
4. SEG3014J-061, 066, 071, 076, 081, 086, 091, 096
5. SEG3014J-063, 068, 073, 078, 083, 088, 093, 098
6. SEG3014J-103, 108, 113, 118, 123, 128, 133, 138, 143

Description of Incident: During the Quality Assurance Ultrasonic Testing (UT) verification of weld located on OBG Segment 13BW, this Quality Assurance Inspector (QA) discovered the following issue:

- One (1) Class "A" indication measuring approximately 20mm in length.
- The Indication rating is +6dB and length approximately 20mm.

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

- The nominal thickness of the plate is 22mm and depth of the indication approximately 13mm.
- The indication is located on the weld joint identified as SEG3014J-086.
- The “Y” location for this indication is approximately 30mm from top of stiffener.
- The weld is a Complete Joint Penetration (CJP) ‘T’ joint joining Bottom Plate I-Stiffener to Floor Beam.
- The indication is clearly marked by QA on/near the weld.
- This weld is designated as Seismic Performance Critical Member (SPCM).
- OBG Segment 13BW is located in Bay 14 West Side.
- The Notice of Witness Inspection Number (NWIT) is 008713
- The indication is located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.
- As per the contract documents, ZPMC’s QC personnel are required to perform 100% UT inspection of this weld.

Bay 14

This QA Inspector observed the following work in progress:

Shielded Metal Arc Welding (SMAW) welding of weld joint SEG3020AQ-025 located on Anchor Plate to Side Plate at panel point 125 to 127 of OBG Segment 14W. ZPMC Welders are identified as 066443 and 066002. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2211-Tc-U5b-FCM.

SMAW welding of weld joint SEG3020BB-020 located on Vertical Shear Plate to Anchor Plate of OBG Segment 14W. ZPMC Welder is identified as 045246. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2214-Tc-U4b-FCM-1.

SMAW welding of weld joint SEG3020BB-056 located on Vertical Shear Plate to Anchor Plate of OBG Segment 14W. ZPMC Welders are identified as 037932 and 067765. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2214-Tc-U4b-FCM-1.

SMAW welding of weld joint SEG3020BB-074 located on Vertical Shear Plate to Anchor Plate of OBG Segment 14W. ZPMC Welders are identified as 069841 and 066261. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2214-Tc-U4b-FCM-1.

SMAW welding of weld joint SEG3020AV-011 located on SA3416 to Floor Beam at panel point 128.3 of OBG Segment 14W. ZPMC Welder is identified as 066443. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2211-Tc-U4b-FCM-1.

SMAW welding of weld joint SEG3020D-018 located on SA to Floor Beam of OBG Segment 14W. ZPMC Welder is identified as 069896. ZPMC Quality Control (QC) is identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-P-2114-FCM-1.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

SMAW repair welding of weld joint SEG3014B-204 located on Bottom Plate to I-rib stiffener at panel point 122 of OBG Segment 13BW. ZPMC Welder is identified as 067588. ZPMC Quality Control (QC) is identified as Mr. Zhang Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW-3G-(3F)-FCM-Repair, which is used as per Critical Repair Report (CWR) B-CRR-2905.

SMAW repair welding of weld joint SEG3014G-009 located on Deck Panel Diaphragm to Deck Panel Diaphragm of OBG Segment 13BW. ZPMC Welder is identified as 066179. ZPMC Quality Control (QC) is identified as Mr. Zhang Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW-3G-(3F)-FCM-Repair, which is used as per Welding Repair Report (WRR) B-WRR-20537.

SMAW repair welding of weld joint SEG3015L-009 and 012 located on Deck Panel Diaphragm to Deck Panel Diaphragm of OBG Segment 13CW. ZPMC Welder is identified as 045196. ZPMC Quality Control (QC) is identified as Mr. Zhang Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW-3G-(3F)-FCM-Repair, which is used as per Welding Repair Report (WRR) B-WRR-20538.

Flux Core Arc Welding (FCAW) welding of weld joint SA3124-001-005 and 007 located on Side plate to Side Plate of OBG Segment 13BW. ZPMC Welder is identified as 201583. ZPMC Quality Control (QC) is identified as Mr. Zhang Lin. The welding variables recorded by QC appeared to comply with the Applicable WPS-B-T-223(2)1T-ESAB.

This QA inspector observed ABF personnel performed Magnetic particle Testing (MT) on Deck Panel to Deck Panel splice weld, after root and hot pass FCAW welding of OBG Segment 13BW. The weld number is identified as SEG3014-001.

This QA inspector observed ABF personnel performed Magnetic particle Testing (MT) on Bottom Plate RS stiffener at panel point 122 to 122.5 bike path side of OBG Segment 13BW. See the attached pictures.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.



Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

Inspected By:	Kumar,Vibin	Quality Assurance Inspector
----------------------	-------------	-----------------------------

Reviewed By:	Patel,Hiranch	QA Reviewer
---------------------	---------------	-------------