

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022635**Date Inspected:** 30-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Geng Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Nagalingam Pandaram Pillai was present during the times noted above for observations relative to the work being performed.

In process Inspection:-

BAY#14

This QA Inspector observed the following work in progress:

FCAW in the 3G position for the OBG Segment 13BE Floor beam to Bottom panel stiffener. The weld joint was designated as: SEG3009F-087. The welder is identified as #068920. ZPMC QC is identified as Mr. Wang Xu. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

This QA inspector observed the following work in progress:

SMAW welding of weld joint No: SEG3011J-190 located on OBG Segment 13BE Side panel stiffener to Floor Beam. Welder is identified as #067656. ZPMC QC is identified as Mr. Wang Xu. Welding was performed with the weld repair report BWR-17642. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G(3F)-FCM-Repair-1. Please see the attached picture.

This QA Inspector observed the following work in progress:

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

FCAW in the 3G position for the OBG Segment 13BE Floor beam to Bottom panel stiffener. The weld joint was designated as: SEG3009F-071. The welder is identified as #068920. ZPMC QC is identified as Mr. Wang Xu. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

This QA Inspector observed the following work in progress:

FCAW in the 3G position for the OBG Segment 13BE Floor beam to Bottom panel stiffener. The weld joint was designated as: SEG3009E-145. The welder is identified as #066733. ZPMC QC is identified as Mr. Wang Xu. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

This QA inspector observed the following work in progress:

SMAW welding of weld joint No: SA3214B-001-002 located on OBG Segment 13CE Deck panel diaphragm to Deck panel diaphragm. Welder is identified as #051359. ZPMC QC is identified as Mr. Wang Xu. Welding was performed with the weld repair report BWR-20501. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G(3F)-FCM-Repair-1.

This QA Inspector observed the following work in progress:

FCAW in the 1G position for the OBG Segment 14E Top anchor plate to Side panel. The weld joint was designated as: SEG3019AQ-023. The welder is identified as #067877. ZPMC QC is identified as Mr. Zhu Yuan Yuan. The welding variables recorded by QC appear to comply with WPS-B-T-2231-ESAB.

This QA Inspector observed the following work in progress:

SMAW in the 4G position for the OBG Segment 14E Vertical Shear Plate to Top Anchorage Plate. The weld joint was designated as: SEG3019BB-023. The welder is identified as #201087. ZPMC CWI is identified as Mr. Geng Wei. The welding variables recorded by QC appear to comply with WPS-B-P-2214-TC-U4B-FCM-1.

This QA Inspector observed the following work in progress:

SMAW in the 4G position for the OBG Segment 14E Vertical Shear Plate to Top Anchorage Plate. The weld joint was designated as: SEG3019BB-045. The welder is identified as #050232. ZPMC CWI is identified as Mr. Geng Wei. The welding variables recorded by QC appear to comply with WPS-B-P-2214-TC-U4B-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

**Summary of Conversations:**

No Relevant Conversation.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Pillai,Pandaram	Quality Assurance Inspector
<b>Reviewed By:</b>	Patel,Hiranch	QA Reviewer

---