

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022783**Date Inspected:** 31-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Bao Qian**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dennis Combs, was present during the times noted above for the observations relative to the work being performed.

BAY 1

This Caltrans QA inspector received ZPMC non-destructive test (NDT) notification number 08695 from ZPMC for Bay 1. This QA inspector performed magnetic particle testing (MT) verification of welds after ZPMC had performed their MT inspection. The segment is identified as OBG Traveler Rail. The weld designations reviewed are as follows.

20TR2-036

20TR2-037

20TR2-038

20TR2-044

Trial Assembly Yard

This QA Inspector observed the following work in progress for TA Yard.

ZPMC was using the Shielded Metal Arc Welding (SMAW), and Flux Cored Arc Welding (FCAW) processes.

ZPMC QC is identified as Zhan Hai Feng.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Listed below are the locations that were identified by this QA inspector.

Component: Deck Plate Diaphragm
PCMK: SEG3007Q
Weld Number: 013
Welder: 068924
WPS-345-SMAW-3G-FCM-REPAIR-1
WR20471

Component: Plate Stiffeners
PCMK: RS3106
Weld Number: 003, 004
Welder: 050242
WPS-B-T-2231-ESAB

Component: Plate Stiffeners
PCMK: RS3097
Weld Number: 002
Welder: 055564
WPS-B-T-2231-ESAB

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Combs,Dennis	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Riley,Ken	QA Reviewer
---------------------	-----------	-------------
