

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022812**Date Inspected:** 15-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Geng Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Nagalingam Pandaram Pillai was present during the times noted above for observations relative to the work being performed.

In process Inspection:-

BAY#14

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: SEG3011C-012 located on OBG Segment 13CE Floor Beam to Deck panel flange. Welder is identified as #066326. ZPMC QC is identified as Mr. Zhan Hai Feng. Welding was performed according to the weld repair report B-WR19448. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G(4F)-FCM-Repair-1. Please see the attached picture.

This QA Inspector observed the following work in progress:

FCAW in the 3G position for the OBG Segment 13CE Vertical Plate Stiffener. The weld joint was designated as: SEG3011G-233. The welder is identified as #066263. ZPMC QC is identified as Mr. Zhan Hai Feng. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

This QA Inspector observed the following work in progress:

SMAW in the 4F position for the OBG Segment 13CE Deck panel "U" rips. The weld joint was designated as: DP3105-001-086/087. The welder is identified as #066326. ZPMC QC is identified as Mr. Zhan Hai Feng. The

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

welding variables recorded by QC appear to comply with WPS-B-P-2114-FCM-1.

This QA Inspector observed the following work in progress:

SMAW in the 3G position for the OBG Segment 13BE Deck panel diaphragm to Deck panel diaphragm. The weld joint was designated as: SEG3009J-002. The welder is identified as #051359. ZPMC QC is identified as Mr. Zhan Hai Feng. The welding variables recorded by QC appear to comply with WPS-B-P-2213-TC-U4B-FCM-1.

This QA Inspector observed the following work in progress:

SMAW in the 3G position for the OBG Segment 13BE Deck panel diaphragm to Deck panel diaphragm. The weld joint was designated as: SEG3009E-002. The welder is identified as #067656. ZPMC CWI is identified as Mr. Zhan Hai Feng. The welding variables recorded by QC appear to comply with WPS-B-P-2213-TC-U4b-FCM-1.

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: SEG3019X-004 located on OBG Segment 14E Anchorage plate to Longitudinal Diaphragm. Welder is identified as #037723. ZPMC QC is identified as Mr. Zhu Yuan Yuan. Welding was performed according to the weld repair report B-WR20361. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G(4F)-FCM-Repair-1. Please see the attached picture.

This QA Inspector observed the following work in progress:

SMAW in the 3G position for the OBG Segment 14E Side panel to Side panel. The weld joint was designated as: SEG3019AW-104. The welder is identified as #066163. ZPMC QC is identified as Mr. Zhu Yuan Yuan. The welding variables recorded by QC appear to comply with WPS-B-P-2213-TC-U4B-FCM-1.

This QA Inspector observed the following work in progress:

FCAW in the 3G position for the OBG Segment 14E Bottom panel stiffener to Floor Beam. The weld joint was designated as: SEG3019L-269. The welder is identified as #066439. ZPMC QC is identified as Mr. Zhu Yuan Yuan. The welding variables recorded by QC appear to comply with WPS-B-T-2233-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



## Summary of Conversations:

No Relevant Conversation.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Pillai,Pandaram

Quality Assurance Inspector

---

**Reviewed By:** Patel,Hiranch

QA Reviewer