

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023554**Date Inspected:** 12-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. LIU HUA JIE**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna Pillai was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China.

This QA inspector randomly observed the following work:

1. INPROCESS:

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding of Complete Joint Penetration welds joining the deck plate to deck plate transverse splice weld joint located on 13AE+13BE at cross beam side. The weld is designated as SEG3007AB-095 (13AE) & CA3013-001 (13BE). The welder is identified as 067656. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2214-TC-U4b-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the I-Rib to edge plate hold back weld joint located on 13AE at cross beam side. The weld is designated as EP3013-001-070, 074 & 078. The welder is identified as 067572. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2114-FCM-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the I-Rib to edge plate hold back weld joint located on 13BE at cross beam side. The weld is designated as EP3014-001-002, 010 & 018. The welder is identified as 067572. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2114-FCM-1.

2. NDT:

Ultrasonic Testing (UT) (A, B, C and D-Scan):

UT carried out for the ABF submitted UT Report No UT-13E-038.

This QA Inspector performed Ultrasonic testing (UT) 10 % of the area that has been previously tested and accepted by ABF Quality control personnel. This QA inspector generated a UT (TL-6027) report on this date. The members are identified as BUTT joint between deck plate to deck plate (DP3076A + DP3075A) weld joint located on 13AE. According to rejection criteria of "D" Scan procedure that Caltrans QA did not find any Rejected indication at scanning area. The Weld Designation is as follows:

1. SEG3007-004.

UT carried out for the ABF submitted UT Report.

This QA Inspector performed Ultrasonic testing (UT) 10 % of the area that has been previously tested and accepted by ABF Quality control personnel. This QA inspector generated a UT (TL-6027) report on this date. The members are identified as BUTT joint between deck plate to deck plate (DP3078A + DP3079A) weld joint located on 13AE. According to rejection criteria of "D" Scan procedure that Caltrans QA did not find any Rejected indication at scanning area. The Weld Designation is as follows:

1. SEG3007-007.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai,Santosh	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
