

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023575**Date Inspected:** 01-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Kelly Leavitt, was present during the times noted above for random observations relative to the work being performed.

**Trial Assembly**

This QA Inspector observed the following work in progress for Trial Assembly.

ZPMC was using the Shielded Metal Arc Welding (SMAW) process.

ZPMC QC is identified as Zhan Hal Fang and An Qing Ziang.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA inspector.

Components; OBG

PCMK: SEG3009V 13BE

Weld No: 013,015,018,020,022

Welder: 059102

Weld Repair No. B-WR20879

WPS-345-SMAW-3G(3F)-FCM-Repair-1

Components; OBG 14 E

PCMK: SEG3019AL

Weld No: 010

Welder: 215553

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

Weld Repair No. B-WR20235

WPS-345-SMAW-3G(3F)-FCM-Repair-1

This QA Inspector observed the following work in progress for Trial Assembly.

ZPMC was using the Flux Core Arc Welding (FCAW) process.

ZPMC QC is identified as Zhan Hal Fang and An Qing Ziang.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA inspector.

Components; OBG 13AE

PCMK: SEG3007L

Weld No: 138

Welder: 066501

WPS-B-T-2231-ESAB

Components; OBG 13AE

PCMK: SA3034-002

Weld No: 010

Welder: 050979

WPS-B-T-2231-ESAB

Components; OBG 14 E

PCMK: SEG3019D-2

Weld No: 197,201,205,209,213

Welder: 055564

WPS-B-T-2233-ESAB

This QA Inspector observed the following work in progress for Trial Assembly.

ZPMC was using the Flux Core Arc Welding (FCAW) process.

ZPMC QC is identified as Wong Zhu and QA Cas Hai Zhon.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA inspector.

Components; OBG 13AW

PCMK: SEG3013N

Weld No: 217

Welder: 201215

WPS-B-T-2233-ESAB

Components; OBG 13AE

PCMK: EP3115A-X3582

Weld No: 001,002

Welder: 050977

WPS-B-T-2232-ESAB

---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

Components; OBG 13BW (see photo below)



PCMK: OBW13

Weld No: 001

Welder: 040270

WPS-B-T-2231-ESAB

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



### Summary of Conversations:

This QA Inspector is continually monitoring until repaired, longitudinal cracks and porosity in the root of weld number OBW13-001, 13AW to 13BW deck panel splice. ZPMC was alerted of the problem April 30 and CWI Wong Zhu investigated and stopped the welding at 22:00 hours. The weld is to be a complete joint penetration with a flux core arc weld for a root, the rest filled with submerged arc, then the B side ceramic removed, back gouged with carbon arc cutting, magnetic particle tested for imperfections and filled with shielded metal arc welding. All FCAW welding components were checked against WPS-B-T-223(2)1T-ESAB and found to be within the parameters of that document. Pictures and statement of findings was turned over to day shift lead personal through e-mail for follow up. No other investigation is warranted at this time. (see photos)

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact James Devey 1500026784, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Leavitt, Kelly

Quality Assurance Inspector

---

**Reviewed By:** Riley, Ken

QA Reviewer