

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023676**Date Inspected:** 17-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai China**CWI Name:** Qiu Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Structure**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Mr. Manuel Teall was present during the times noted above for observations relative to the work being performed at ZPMC.

BAY 14 –

Description of Incident During the Quality Assurance Visual Testing (VT) follow up of APBB Cast block's located in the paint bay this Quality Assurance Inspector (QA) Manuel Teall discovered multiple blocks with porosity throughout the blocks surface. The blocks have been 100% Magnetic Particle tested by ZPMC and released as being free of defects. The defects range from 1mm in diameter to 15mm in diameter with a depth that cant be determined until further investigation is conducted. The block numbers are as listed -082-10,083-2,057-1, 057-1,082-2,082-1,121-11,121-3.

VISUAL INSPECTION

This QA Inspector Manuel Teall performed a random visual inspection on OBG APBB1-Bearing Blocks .the blocks are located in Bay 14 And in the paint bay .All visual defects were marked and ZPMC QC was notified .

On this date Caltrans OSM Quality Assurance (QA) Inspector, Mr. Manuel Teall was present during the times noted above for observations relative to the work being performed at ZPMC

WELDING INSPECTION REPORT

(*Continued Page 2 of 2*)

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|-------------------|-----------------------------|
| Inspected By: | Teall,Manuel | Quality Assurance Inspector |
| Reviewed By: | McClendon,Timothy | QA Reviewer |
