

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023743**Date Inspected:** 18-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Report Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girders & Tower**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the onsite inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on various field fit-up of weld joints and the Complete Joint Penetration (CJP) groove welds of the East and West Orthotropic Box Girders (OBG's). The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process as per the Welding Procedure Specifications (WPS's).

A). Pipe Supports

The QAI observed the fit-up and CJP welding of the pipe 4" compressed air system splices identified as 5-CA4-TD42-SW and 6-CA4-TD42-SW. The fit-up and welding was performed by FW Spencer personnel Hector Garcia and Rick Kiikvee utilizing the WPS identified as 1-12-1.

The in process welding and the inspection performed by the QC inspector Steve Jensen appeared to comply with the contract specifications.

B). Lifting Lug Holes

The QAI observed the CJP welding of the lifting lug holes identified as WN:8E-PP68-E4-W1 and WN:8E-PP68-E3-W4. The welding was performed by Jason Collins- ID-8128 utilizing the WPS's identified as ABF-WPS-D15-1050A-CU, Rev.0. The QAI also observed the QC inspector perform the visual inspection and verify the welding parameters during the production welding. The welding and the inspection performed by Fred

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Von Hoff appeared to comply with the contract specifications.

This QA Inspector also performed a daily review and update of the field document control tracking records regarding the Orthotropic Box Girders, Longitudinal and Transverse "A" Deck Stiffeners and Deck Access Holes.

QA Summary

The welding was performed in the vertical and overhead positions utilizing the E7018-H4R low hydrogen electrodes. The 3.2 mm and 2.4 mm electrodes were stored in electrically heated, thermostatically controlled oven after removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The WPS's were also utilized by the QC inspector's as a reference to monitor the welding operation, verify the welding parameters and verify the minimum preheat and the interpass temperatures. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter for the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

The digital photographs below illustrate some of the related work observed during this shift.



Summary of Conversations:

There were general conversations with Quality Control Lead inspector, Bonifacio Daquinag, Jr., and Tom Columbo, FW Spencer Field Supervisor, at the start of the shift regarding the location of welding, inspection and N.D.E. testing personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Reyes, Danny

Quality Assurance Inspector

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Reviewed By: Levell,Bill

QA Reviewer