

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023782**Date Inspected:** 29-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector, Anand Upadhye was present during the times noted above for observations relative to the work being performed.

**WELDING**

This QA Inspector observed the following work in progress:

**BAY 14**

This QA Inspector observed ZPMC qualified welding personnel identified as 067765 perform welding by Shielded Metal Arc Welding (SMAW), on Anchor plate to Vertical shear plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-002. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~155 amperes and 25.1 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067904, 067572 perform welding by Shielded Metal Arc Welding (SMAW), on Anchor plate to Vertical shear plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-029. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~160 amperes and 25 volts, which appears to be in compliance with the approved WPS.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

This QA Inspector observed ZPMC qualified welding personnel identified as 066261, 069841 perform welding by Shielded Metal Arc Welding (SMAW), on Anchor plate to Vertical shear plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-047. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 145~160 amperes and 24.8 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067765 perform welding by Shielded Metal Arc Welding (SMAW), on Anchor plate to Vertical shear plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-056. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~155 amperes and 24.8 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 045246 perform welding by Shielded Metal Arc Welding (SMAW), on Anchor plate to Side plate weld of OBG Segment 14W. Weld joint is identified as SEG3020AQ-025. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U5b-FCM. This QA Inspector noted welding variables were 145~160 amperes and 24.7 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 069896 perform welding by Shielded Metal Arc Welding (SMAW), on Floor beam to Anchor plate weld of OBG Segment 14W. Weld joint is identified as SEG3020L-018. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2114-FCM-1. This QA Inspector noted welding variables were 140~150 amperes and 25.4 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067588 perform repair welding by Shielded Metal Arc Welding (SMAW), on Deck panel diaphragm to Deck panel I rib stiffener weld of OBG Segment 13CW. Weld joint is identified as DP3148-001-243. ZPMC Quality Control (QC) Inspector identified as Zhang Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1 and Welding repair report B-WR20528. This QA Inspector noted welding variables were 150~160 amperes and 25.8 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified NDT personnel perform Ultrasonic testing, on Deck panel diaphragm to Deck panel diaphragm welds, at panel points 120.5, 121, 121.5 and 122 of OBG Segment 13BW. See attached picture.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



## Summary of Conversations:

No significant conversations were reported on this date.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, phone: 15000422372 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Upadhye, Anand	Quality Assurance Inspector
<b>Reviewed By:</b>	Clifford, William	QA Reviewer

---