

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023861**Date Inspected:** 19-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG components.**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Mr. Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA Inspector observed and/or found the following:

Trial Assembly Yard:

This QA Inspector observed the following work in progress:

OBG Seg 13AW:

Repair welding of weld joint no: Seg3013AH-004 [K-Plate (KP) 3009A to I-rib stiffener X3897A, complete joint penetration (CJP) weld]. The welder is identified as 066443 and was observed welding in the 4G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC Quality Control (QC) was identified as Zhang Ling. The welding variables recorded by this QC appeared to comply with welding procedure specification (WPS): 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per Welding Repair Report (WRR): 20882 Rev-0.

The SMAW process on weld joint no: Seg3013Y-159 [Fit lug plate (X8551A) to Sub-Assembly (SA) 3177B, fillet weld at Panel Point (PP) 119-1500]. The welder is identified as 067609 and was observed welding in 4F position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS:

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

B-T-2214.

OBG Seg 13BW:

Repair welding of weld joint no: Seg3014B-240 [Vertical Plate (VP) 3012A to stiffener X4498F CJP weld]. The welder is identified as 066156 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Shi Lei. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per WRR: 21025 Rev-0.

Repair welding of weld joint no: AH3002-027 [Side Panel to Architectural housing CJP weld]. The welder is identified as 044541 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Shi Lei. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per WRR: 20878 Rev-0.

OBG Seg 14W:

The Flux Cored Arc Welding (FCAW) process on weld joint no: Seg3020T-123 [stiffener on Top Anchorage Plate (AP) 3022A to Floor Beam (FB) 3319A, CJP weld at PP125.5]. The welder is identified as 066751 and was observed welding in 1G position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-T-2231-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable Contract documents.

Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372., who represents the Office of Structural Materials for your project.

Inspected By:	Wadkar,Sailesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
