

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024460**Date Inspected:** 23-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Lu Hua Jie**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Shailesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Chang xing Island in Shanghai, China. QA observed and/or found the following:

OBG Trial Assembly

This QA Inspector performed randomly Visual Inspection and Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated a TL-6027 (UT) report for this date. The member is identified as OBG Segment 14 East. The weld designations reviewed are as follows.

SEG3019S-272;

SEG3019T-055, 066;

SEG3019W-001, 005

SEG3019AP-037;

SEG3019AQ-046;

SEG3019L-082

DP3160-001-008, 074, 119, 120, 165,

DP3167-001-184, 025, 241,

DP3161-001-022, 039, 084, 085, 130,

NDT Notification No-09217

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

TRIAL ASSEMBLY YARD

This QA Inspector randomly observed the following work in progress.

OBG 14EAST

Repair welding, SMAW Process:

This QA Inspector observed ZPMC qualified welding personnel identified as 066418 Perform Shielded Metal Arc Welding (SMAW) on OBG Segment 14 East. Joint identified as SEG3019AY-118, 117 ZPMC QC Identified as Xie ming Feng with Temporary welding repair report WRR-B-WR21029. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1.

Repair welding, SMAW Process:

This QA Inspector observed ZPMC qualified welding personnel identified as 066733 Perform Shielded Metal Arc Welding (SMAW) on OBG Segment 14 East. VT repair on bottom plate of OBG Segment 14 East. ZPMC QC Identified as Xie ming Feng with Temporary welding repair report. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-4G (4F)-FCM-Repair-1.

Repair welding, SMAW Process:

This QA Inspector observed ZPMC qualified welding personnel identified as 069493 Perform Shielded Metal Arc Welding (SMAW) on OBG Segment 14 East. VT repair on OBG segment 14 east, inside near panel point 125~126. ZPMC QC Identified as Xie ming Feng with Temporary welding repair report. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-2G (2F)-FCM-Repair-1.

Repair welding, SMAW Process:

This QA Inspector observed ZPMC qualified welding personnel identified as 037997 Perform Shielded Metal Arc Welding (SMAW) on OBG Segment 14 East floor beam to side plate. Joint identified as SEG3019AY-133, 134, 135 ZPMC QC Identified as Xie ming Feng with Temporary welding repair report WRR-B-WR21029. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang: 15000422372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Gaikwad,Shailesh	Quality Assurance Inspector
----------------------	------------------	-----------------------------

Reviewed By:	Patterson,Rodney	QA Reviewer
---------------------	------------------	-------------
