

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025187**Date Inspected:** 16-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name: Mike Johnson
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base Elevation 13Meters Shear Plate Electro Slag Welding (ESW);

This QA was present at the Tower Base to observe the Electro Slag Welding of the weld number W-043 located at 'V' position per ABF weld map. The weld joint to be welded is an 80-100mm transition butt joint at corner 'B' and 'C' of Tower West Shaft. ABF intends to implement Caltrans approved welding procedure ABF-WPS-ESW-80-100TR in performing the ESW.

Upon QA's arrival, ABF personnel were noted preparing to weld the shear plate butt joint by checking all the necessary electrical and water hose weld shoe cooling connections are all in place prior to commence ESW. It was noted that three weld shoes were in position at each opposing side of the joint and so with the consumable guide tube that was placed in between the joint gap which was separated by consumable ceramic insulators. Other ABF personnel that were noted assisting the preparation of the ESW include ABF Production Manager John Callaghan and ABF Senior Field Engineer Daniel Hester.

The fit up alignment was previously checked by ABF QC Jesse Cayabyab and this QA. The root gap was measured from bottom to top and the result noted was 19mm minimum and 25mm maximum which deemed in compliance to the WPS. The offset exceeded the maximum allowed on various locations from 4mm to 9mm and

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

this was brought to ABF and Caltrans for review.

At 0930hours, ABF Operations Superintendent Dan Ieraci and ABF QC Mike Johnson performed the check list verification and noted it was all OK.

At 0940hours, all ABF personnel involved in the ESW converged and performed a pre-operations meeting reminding each and everyone's role in performing their job. After the meeting, each personnel went to their own respective assignment and positioned themselves and got ready for the start.

Initial firing of the ESW has started at 0951 hours but this was considered false start due to one filler wire was not moving and got stuck somewhere inside the consumable guide tube. ABF personnel momentarily stopped the operation and fixed the filler wire issue. After fixing and checking the filler wire, ABF has re-started the ESW at 0956hours. This time, the firing of the ESW was successful and that both filler wires were moving and the welding parameters have stabilized. The ESW has continued without a hitch until the completion of the joint at around 1452 hours for a total of four (4) hours and fifty six (56) minutes welding time. Overall, the ESW was completed without any major issues during the operation and the surface profile of the completed transition butt joint appears satisfactory.



Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo,Josecito	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
