

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025366**Date Inspected:** 27-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** William Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

- 10E 11E D R1 (Exterior)
- 10E 11E D R1 (Interior)

- 10E 11E D R1 (Exterior)

The QA inspector noted the dimensions of the excavation at D1 y=1270 as 150mm's in length and 18mm's deep. The QA inspector observed the QC Inspector identified as John Pagliero perform Magnetic Particle inspection on the site and found them to be acceptable. The QA inspector observed ABF welder Wai KitLai ID#2953 perform Shielded Metal Arc Welding (SMAW) in the 4G overhead position with the QC inspector being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1001-Repair. The QA inspector noted that the work is in progress and appeared to be in general conformance with the contract documents.

- 10E 11E D R1 (Interior)

The QA inspector noted the dimensions of the excavation at D1 y=1460 as 110mm's in length, and 6mm's deep. The QA inspector observed the QC Inspector identified as John Pagliero perform Magnetic Particle inspection on

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

the site and found them to be acceptable. The QA inspector observed ABF welder Wai KitLai ID#2953 perform SMAW in the 4G overhead position with the QC inspector being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1001-Repair. The QA inspector noted that the work is in progress and appeared to be in general conformance with the contract documents.

Summary of Conversations:

At the beginning the shift the QA Inspector met with QC Inspector William Sherwood and discussed the welders assignments and locations for the shift to include pending issues, ongoing work and required testing.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
