

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025414**Date Inspected:** 22-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA**CWI Name:** Christopher Concha**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006 L & R**Component:** Maintenance Travelers**Summary of Items Observed:**

On this date, Caltrans Quality Assurance Inspector (QA) Sherri Brannon is present at the Westmont Industries (WMI) jobsite in Santa Fe Springs, California for the purpose of observing fabrication and QC functions for the SAS Superstructure, Bid Item #99, Maintenance Traveler and Bid Item #100, Maintenance Traveler (Bike Path).

**E2/E3 Bike Path Traveler**

This QA Inspector made random shop observations and observed no fit-up performed on the E2/E3 Bike Path Traveler Assemblies on this date.

**SAS-WB Traveler – Lower Truss Frame Assembly**

Welding Completed on the SAS-WB Traveler – Lower Truss Frame Assembly on Thursday 5-12-11. Quality Control Mr. Dominguez informed QA Inspector that Smith Emery did complete visual inspection and waiting on WMI to weld and grind on some area's found by visual inspection. QA Inspector randomly observed WMI personnel grinding pick-up area's found by QC on this date. Grinding was not completed on this date.

**E2/E3-WB Traveler**

This QA Inspector randomly observed WMI production personnel Mr. Richard Fuentes WID #3201 and one helper, performing layout, fitting and tack welding activities at various locations for the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Fuentes performing the FCAW in all positions randomly throughout the shift.

This QA Inspector observed WMI production welder Mr. Charles Newton (WID # 3200) continuing to perform

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

Flux Core Arc Welding (FCAW) activities on the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Newton performing the FCAW in all positions randomly throughout the shift.

### Elevation Platforms

This QA Inspector randomly observed WMI production personnel Mr. Jose Rodriguez (WID # 3031) performing layout, fitting and tack welding activities at various locations for the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Rodriguez performing the FCAW in all positions randomly throughout the shift.

### SAS-WB Traveler - Fixed Stair Section

This QA Inspector randomly observed WMI production personnel Mr. Cesar Canales WID #3195 and helper Mr. Jesus Rayas WID#3197, performing layout, fitting and tack welding activities at various locations for the SAS-WB Traveler Assemblies. This QA Inspector observed Mr. Canales performing the FCAW in all positions randomly throughout the shift.

This QA Inspector randomly observed that Smith Emery, CWI, QC Inspector Mr. Christopher Concha was present, during the above mentioned welding and fitting activities. During random observation, this QA Inspector observed that the applicable WPS's and copies of the shop drawings, appeared to be located near each work station, where the above mentioned welding and fitting activities were being performed. This QA Inspector randomly verified that the consumable material, utilized during the welding appeared to be in compliance with the applicable WPS and that the above mentioned welders were currently qualified for the applicable process and position of welding. This QA Inspector randomly observed QC Inspector Mr. Concha verifying the in-process welding parameters, including voltage, amperage, pre-heat and travel speed and the parameters appeared to be in compliance to the applicable WPS.

This QA Inspector observed that the activities mentioned above, appeared to be in compliance with the contract requirements and this QA Inspector observed no non-conforming issues, on this date.

### RPI Coating (Blast and Paint)

This QA Inspector performed random shop observations and observed that RPI is on site to continue abrasive blast and prime coat Trolley Links Assemblies. QA Inspector was informed by RPI Coating Quality Control (QC) Representative Mr. Miguel Nunez that RPI will be performing spot abrasive blasting and apply the Sherman Williams Zinc Clad II prime coat to the Trolley Links. Mr. Nunez stated that RPI had missed prime coating application on the insides of some of the trolley links and spot blast area were pull tests were performed sometime today but mainly RPI will be cleaning the blasting and painting booths. Later in the day this QA Inspector randomly observed that RPI personnel performing abrasive blasting activities on the trolley links assemblies. After abrasive blasting was completed, QA Inspector then observed RPI Coating Mr. Miguel Nunez performing what appeared to be random surface profile checks on the abrasive blasted base metal surfaces. This QA Inspector observed Mr. Nunez utilizing what appeared to be Testex Press-O-Film and a micrometer to perform the testing. Initially, this QA Inspector observed Mr. Nunez applying the film to the blasted surface then utilizes one end of a pen to perform rubbing activities on the clear portion of the test strip. This QA Inspector then observed Mr. Nunez utilize a micrometer to measure the surface profile on the clear film part of the strip, in which the rubbing was performed. Mr. Nunez explained to this QA Inspector that the initial setting on the micrometer was set at 2mils over, due to the thickness of the X-Coarse Press-O-Film paper. During observation, this QA Inspector observed that the readings appeared to be 3.4 mils, 4.4 mils, and 3.4 mils. This QA Inspector noted surface profiles appear

---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

to with contract documents. Contract documents require a surface profile of 1.5 mils, (40 um) - 3.4mils (86um).

This QA Inspector randomly observed RPI Coating performing what appeared to be primer application activities within what appeared to be within and 8 hour time frame of the above mentioned blasting activities.

Environmental readings taken by RPI at the time of blast/primer application are as follows respectively: Air Temperature 70 F/77 F, Relative Humidity 57%/48%, Wet Bulb Temperature 61 F/63 F, Dew point 55 F/56 F and Surface Temperature 68 F/75 F.

At the end of the day Mr. Nunez informed QA Inspector that a Sherman William Representative along with Technical Support will be here at Westmont Industries on Monday 7-25-11.



### Summary of Conversations:

QA Inspector informed Caltrans Representative SMR Mr. Nicolai Hvass of the above information on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Brannon, Sherri	Quality Assurance Inspector
<b>Reviewed By:</b>	Lanz, Joe	QA Reviewer

---