

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025471**Date Inspected:** 06-Aug-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Steve Mc Connell and John Paglieri			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS Tower		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint N-045 location 'E', QA randomly observed ABF/JV qualified welder Jeremy Dolman perform CJP groove welding repair on the top of the welded ESW due to ABF QC noted linear indications that propagated into the Tower skin plate. ABF welder has carbon arc and ground removed the indications then tested by QC Steve Mc Connell using Magnetic Particle Testing (MT) with affirmative result. The removal was verified by this QA and obtained same result. The welder was observed welding in the 2G (horizontal) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1001-Repairs. The weld repair was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 110 amperes on a 1/8" diameter E7018H4R electrode. At the end of the shift, 2G SMAW weld repair was completed and the welder was noted flush grinding the weld cover of the repair.

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint E-045 location 'F', QA randomly observed ABF/JV qualified welder Rory Hogan perform CJP groove welding repair on the top of the welded ESW due to ABF QC noted linear indications that propagated into the Tower skin plate. ABF welder has carbon arc and ground removed the indications then tested by QC Steve Mc Connell using Magnetic Particle Testing (MT) with affirmative result. The removal was verified by this QA and obtained same result. The welder was observed

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

welding in the 2G (horizontal) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1001-Repairs. The weld repair was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 125 amperes on a 1/8" diameter E7018H4R electrode. At the end of the shift, 2G SMAW weld repair was completed and the welder was noted flush grinding the weld cover of the repair.

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint E-042 location 'K', QA randomly observed ABF/JV qualified welder Fred Kaddu continuing to perform CJP groove welding repair on the welded cover due to ABF QC noted overlap at approximately Y=9170mm to Y=9780mm. ABF welder has ground and removed the overlap then tested by QC Steve Mc Connell using Magnetic Particle Testing (MT) with affirmative result. The removal was verified by this QA and obtained same result. The welder was observed welding in the 3G (vertical) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1001-Repairs. The weld cover repair was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 150 amperes. At the end of the shift, 3G SMAW weld cover repair was completed and other ABF personnel was noted smooth grinding the weld cover of the joint after welding.

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint S-042 location 'L', QA randomly observed ABF/JV qualified welder Fred Kaddu perform CJP groove welding repair on the top of the welded ESW due to ABF QC noted linear indications that propagated into the Tower skin plate. The welder has moved to this location after finished welding the weld cover on T-joint E-042 location 'K'. ABF welder has carbon air arc and ground removed the indications then tested by QC Steve Mc Connell using Magnetic Particle Testing (MT) with affirmative result. The removal was verified by this QA and obtained same result. The welder was observed welding in the 2G (horizontal) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1001-Repairs. The weld repair was preheated to more than 300 degree Fahrenheit using propylene gas torch prior welding. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 135 amperes on a 1/8" diameter E7018H4R electrode. At the end of the shift, 2G SMAW weld repair was completed and the welder was noted setting up for another weld repair.

Prior to the repair welding of the T-joint locations mentioned above, Caltrans Engineer Doug Wright informed this QA that the repairs on these ESW weld locations have already been approved.

At Tower Base Elevation 13Meters, the top of 80mm shear plate at outer East was noted beveled and ground to 45 degree. This QA asked ABF QC John Pagliero if QC has already inspected the bevel preparation of the shear plate. QC responded that the top bevel preparation was acceptable. QA verified the top shear plate bevel preparation and noted that some part of the cut was rough to a maximum depth of 5mm. The required depth of bevel (39mm) was not also according to the drawing. Due to the observed discrepancy, this was brought to the attention of Lead QA Danny Reyes who also brought to the attention of ABF Superintendent Dan Ieraci. Mr. Dan Ieraci informed Mr. Reyes that if the bevel preparation was not satisfactory he will let his personnel rectify the bevel issue before they lay down the diaphragm.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

At Tower Base Elevation 13Meters, the top of 80mm shear plate that was cut and beveled to 45 degree was noted roughly cut with measured depth of 5mm maximum.



Roughly cut bevel on top of outer East shear plate.

08-06-2011 0956 Hours Self Anchored Suspension Bridge

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint #E-045 location 'F', ABF welder Rory Hogan was observed performing 2G Shielded Metal Arc Welding (SMAW) welding repair.




08-06-2011 1046 Hours Self Anchored Suspension Bridge

At Tower Base Elevation 13Meters, Electro Slag Welding (ESW) T-joint #N-045 location 'E', ABF welder Jeremy Dolman was noted preheating the weld repair to more than 300 degrees Fahrenheit using propylene gas torch prior welding.



08-06-2011 0911 Hours Self Anchored Suspension Bridge

At Tower Base Elevation 13Meters, 2 ABF welders Rory Hogan and Jeremy Dolman were noted welding repair on top of Electro Slag Welding (ESW) T-joint #E-045 location 'F' and N-045 location 'E' respectively while ABF QC John Pagliero was noted monitoring other ABF welder Fred Kaddu.



08-06-2011 1108 Hours Self Anchored Suspension Bridge

Summary of Conversations:

The bevel preparation of the outer East shear plate was brought to the attention of Lead QA Danny Reyes due to information from ABF QC John Pagliero that the top shear plate bevel preparation was acceptable despite the presence of deep notches on the cut surface.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer
