

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025592**Date Inspected:** 24-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the Self-Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

SHIP # 19, OBG SEGMENT 14W

This QA Inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

SEG3020AJ-284, 286

SEG3020AJ-290 (One class "A" UT rejectable indication found during inspection)

During the Quality Assurance Ultrasonic Testing (UT) verification of welds located on OBG segment 14W, this Quality Assurance (QA) Inspector discovered the following issue:

- One class "A" longitudinal indication measuring approximately 15mm in length.
- The depth of the indication is 17mm from face A.
- The db rating is +9.
- The material thickness is 20mm.

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---



---

- The weld is identified as: SEG3020AJ-290.
- The Weld is a Complete Joint Penetration (CJP), Tee-joint, joining the plate stiffener RS3517P to Bottom Panel (BP) 3090A in between Panel point (PP) 127.5 to PP 128.
- The “Y” location of the indication is 1600mm from 300mm radius end of the weld (PP 128).
- The indication is clearly marked on the component.
- The member is located in Trial Assembly Yard.

The Notice of Witness Inspection Number (NWIT) is 09799. The indication is located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC’s QC personnel are required to perform 25% UT inspection of these welds.

Incident Report (IR) was generated regarding this issue on this date. See attached photograph for more details.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



### Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Gaikwad,Umesh	Quality Assurance Inspector
<b>Reviewed By:</b>	Peterson,Art	QA Reviewer

---