

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025598**Date Inspected:** 30-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the Self-Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

SHIP # 19, OBG SEGMENT 14W

This QA Inspector performed Magnetic Particle Testing (MT) of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated MT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

SEG3020D-324

SEG3020AL-073, 304

SEG3020B-006

This QA Inspector observed the following work in progress:

This QA Inspector observed ZPMC qualified welding personnel identified as 045268 perform repair welding by Shielded Metal Arc Welding (SMAW), on CJP weld joint joining the plate stiffener RS3511R to plate stiffener RS3512AB on Bottom Panel (BP) 3094A near Panel point (PP) 127 (E). Weld joint is identified as SEG3020M-088. ZPMC Quality Control (QC) Inspector identified as Mr. Zhu Lin was present to monitor the

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-3G(3F)-FCM-Repair-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

**Summary of Conversations:**

Only general conversation was held between QA and QC concerning this project.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Gaikwad,Umesh	Quality Assurance Inspector
<b>Reviewed By:</b>	Peterson,Art	QA Reviewer

---