

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026054**Date Inspected:** 09-Aug-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder & Tower**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on the various field fit-up of weld joints and the Complete Joint Penetration (CJP). The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process and the Flux Cored Arc Welding (FCAW-G) processes.

A). OBG E11/E12

The QAI observed the continued CJP welding of the side plate field splice identified as 11E-12E-C utilizing the semi-automatic FCAW-G welding process as per the WPS ABF-WPS-D15-3042B-1 Rev. 0. The welding was performed by the welding operator James Zhen ID-6001 and the inspection was performed by the QC inspector Steve Jensen utilizing the Welding Procedure Specification (WPS) as a reference during the monitoring of the welding and verifying the welding parameters. The welding was performed in the overhead (4G) position with the work placed in a fixed position at an approximate 22 degree incline. The welding was not completed during this shift and appeared to comply with the contract documents.

The QAI observed the welder, Xiao Jian Wan ID-9677, perform the CJP groove welding on the longitudinal stiffener field splice identified as WN: 11E-12E-A-LS3. The welder utilized the SMAW process as per the Welding Procedure Specification (WPS) identified as ABF-WPS-D15-1012-3, Rev.0 and was also utilized by the QC inspector Fred Von Hoff as a reference. The amperage was recorded as 121 amps and the minimum preheat of 20 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius was verified.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Later in the shift the QAI observed the welder, Hua Qiang Hwang ID-2930, performed the CJP groove welding on the longitudinal stiffener field splice identified as WN: 11E-12E-A-LS5. The welder utilized the SMAW process as per the Welding Procedure Specification (WPS) identified as ABF-WPS-D15-1012-3, Rev.0 and was also utilized by the QC inspector Fred Von Hoff as a reference. The amperage was recorded as 127 amps and the minimum preheat of 100 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius was verified.

The welding was performed in the vertical (3G) position with the work placed in an approximately vertical plane and the groove approximately vertical. The welder utilized a slag hammer, pneumatic air gun with an attached chisel and a wire wheel attached to a 4" high cycle grinder to remove slag and any other non-metallic inclusions after deposit of each fill pass. The electrodes were stored in electrically heated, thermostatically controlled oven after removal from sealed containers. The exposure limits of the electrodes identified as E9018-H4R and the minimum storage oven temperature of 250 degrees Celsius appeared to be in compliance with the contract documents.

B). Tower Shear Plates

The Request for Weld Repair Approval identified with the Weld Repair Report No.: 201108-007, 201108-008 and 201108-009 were approved on this date by Structures Representative Douglas Wright.

The QAI observed the base metal repair welding located at joint "R" above the shear plate ESW identified as WN: N-041. The welding was performed by Jeremy Dolman ID-5042 utilizing the SMAW as per the WPS identified as ABF-WPS-D15-1000-Repair, Rev. 2. The welding was performed in the horizontal (2G) position with the work placed in an approximate vertical plane with the groove approximately horizontal. The minimum preheat of 140 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius appeared to comply with the contract specifications. The QAI also observed the QC inspector, John Pagliero, monitor the welding and verify the welding parameters utilizing the WPS as a reference to perform this task. The welding parameters of 114 amps were noted by the QC inspector and verified by the QAI.

The QAI observed the QC inspector monitoring the welding operation and verifying the welding parameters at random intervals during the scheduled shift. The welding was not completed during the QAI's presence and the work appeared to comply with the contract specifications.

This QA Inspector also performed a daily review of field inspection reports and update of the field document control tracking records regarding the Orthotropic Box Girders, Longitudinal and Transverse "A" Deck Stiffeners and Deck Access Holes.

QA Summary

The welding was performed in the flat and horizontal positions utilizing the E7018-H4R. The 3.2 mm H4 electrodes were stored in electrically heated, thermostatically controlled oven after the removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The welding parameters and surface temperatures were

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

verified by the QC inspector's utilizing a Fluke 337 clamp meter to measure the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

The digital photograph below illustrate some of the work observed during this scheduled work date.



Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection and N.D.E. testing personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny	Quality Assurance Inspector
----------------------	-------------	-----------------------------

Reviewed By:	Levell,Bill	QA Reviewer
---------------------	-------------	-------------