

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026163**Date Inspected:** 25-Aug-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Vonhoff**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

This QA randomly observed ABF/JV qualified welder Jorge Lopez #6149 performing Shielded Metal Arc Welding (SMAW) with 5/32" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1050A-CU. The joint being welded was a 14mm plate insert at the "A" deck to close the lifting lug deck penetration holes. This work was located at E4-PP104-L#2, 3 and was performed in the flat position from the top side of the "A" deck plate.

During welding, ABF Quality Control (QC) Fred Vonhoff was noted monitoring the welding parameters. Welding parameters were recorded as (A=159).

Approximately 13:00 this QA observed QC Pat Swain performing Ultrasonic Testing (UT) of weld areas completed at least 24 hours prior to testing. Hua Qiang Huang #2930 utilized Shielded Metal Arc Welding (SMAW) with 1/8" diameter E9018-MH4-R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1012-3. The joints welded were internal longitudinal stiffener butt splices designated as L#4, 5, 6 on the "E" side plate, 11E/12E segment splice location.

Mr. Sherwood recorded no rejectable indications at this time.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford,William	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
