

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026209**Date Inspected:** 29-Aug-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Steve Jensen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower & OBG**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on the various field fit-up of the weld joints and the Complete Joint Penetration (CJP). The welding was performed utilizing the Flux Cored Arc Welding (FCAW) process.

A). OBG W11/W12

The QAI observed the CJP welding of the side plate field splice identified as 11W-12W-E utilizing the semi-automatic FCAW-G welding process as per the WPS ABF-WPS-D15-3042B-1 Rev. 0. The welding was performed by the welding operator Jin Pei Wang ID-7299 and the inspection was performed by the QC inspector Steve Jensen utilizing the Welding Procedure Specification (WPS) as a reference during the monitoring of the welding and the verifying of the welding parameters. The welding parameters were observed and noted as the follows; 236 amps, 23.9 volts and a travel speed measured as 182 mm/m and the calculated heat input appeared to be 1.86 k/j per mm. The minimum preheat temperature of 60 degrees Celsius and a maximum interpass temperature of 230 degrees Celsius. The welding parameters and the surface temperatures appeared to comply with the contract specifications. The welding was performed in the overhead (4G) position with the work placed in a fixed position at an approximate 22 degree incline and placed in an approximately horizontal plane and the weld metal deposited from the underside. The welding was not completed during this shift and appeared to comply with the contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

B). Document Control Review

This QA Inspector continued the daily review of field inspection reports and update of the field document control tracking records regarding the Orthotropic Box Girders (OBG, Longitudinal and Transverse "A" Deck Stiffeners, Deck Access Holes and the Tower Shear plates. The QAI also updated the tracking records for the pipe welds and the pipe supports.

The QAI continued the review of the inspection reports, tracking documentation for the OBG's E1, E2, E3 and E4.

QA Summary

The welding was performed in the overhead position utilizing the E71T-1 consumable. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter to measure the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection and N.D.E. testing personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
