

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT**

Resident Engineer: Casey, William
Address: 333 Burma Road
City: Oakland, CA 94607

Report No: WIR-026275
Date Inspected: 13-Sep-2011

Project Name: SAS Superstructure **OSM Arrival Time:** 700
Prime Contractor: American Bridge/Fluor Enterprises, a JV **OSM Departure Time:** 1730
Contractor: American Bridge/Fluor Enterprises, a JV **Location:** Job Site

CWI Name:	John Pagliero and Steve Mc Connell			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS Tower		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base Elevation Electro Slag Welding (ESW) butt joint S-044 location 'C', QA randomly ABF welder Richard Garcia continuing to perform 3G SMAW welding repair due to UT detected defect. The welder was observed welding in the 3G (vertical) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1000-Repair Rev. 2. The excavation located at Y=300mm and having excavation dimensions of 100mm long x 40mm wide x 9mm deep was previously tested using Magnetic Particle Testing (MT) by ABF QC Steve Mc Connell and randomly verified by this QA with positive result. The repair excavation and the adjacent base metal were preheated to more than 300°F using the propylene gas torch. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 135 amperes on a 1/8" diameter E7018H4R electrode. At the end of the shift, repair welding of the welded ESW butt joint was completed.

After the completion of the welding repair at Y=300mm of above mentioned location, the welder has moved to another repair location Y=110mm of the same ESW butt joint. This repair was visually rejected due to its bad surface profile and cold lap at the toe of the ESW weld and was excavated to boat shape profile of 110mm long x 20mm wide x 15mm deep. QA randomly ABF welder Richard Garcia continuing to perform 3G SMAW welding repair due visually rejected defect. The welder was observed welding in the 3G (vertical) position utilizing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

ABF-WPS-D15-1000-Repair Rev. 2. The excavation was previously tested using Magnetic Particle Testing (MT) by ABF QC John Mc Connell and randomly verified by this QA with positive result. The repair excavation and the adjacent base metal were preheated to more than 300°F using the propylene gas torch. During the shift, ABF QC John Pagliero was noted monitoring the welder. Measured welding parameter during welding was 135 amperes on a 1/8" diameter E7018H4R electrode. At the end of the shift, repair welding of the welded ESW butt joint at location mentioned above was completed.

Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo, Joselito	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
