

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026384**Date Inspected:** 09-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Changxing Island **Location:** Shanghai, China**CWI Name:** Lv Li Qing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Vikram Singh was present during the times noted above for observations relative to the work being performed at ZPMC.

NDT

OBG Bay 14

The following Non Destructive Testing (NDT) inspection carried out as per the ZPMC submitted Notification No 08500.

Magnetic Particle Testing (MT)

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of an area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector generated an MT report for this date. The member is identified as OBG. The weld designations reviewed is as follows:

DP3176-001-215, 228~231, 254~257, 270~273, 296~299, 312~315, 333~337

The following Non Destructive Testing (NDT) inspection carried out as per the ZPMC submitted Notification No 08498.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Magnetic Particle Testing (MT)

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of an area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector generated an MT report for this date. The member is identified as OBG. The weld designations reviewed is as follows:

DP3162-001-419, 296, 297, 304, 305, 350, 351, 309, 310, 318, 333, 361, 370, 352, 400, 401, 385, 393, 408
DP3164-001-264, 191, 258, 220, 221, 260, 263, 250, 203, 211, 212, 234, 241, 255

WELDING

OBG Bay 14

This QA Inspector randomly observed the following work in progress:

Shielded Metal Arc Welding (SMAW)

This QA Inspector observed the welding operation per the SMAW process on a weld joint identified as Seg3019AA-028 located on bottom plate to floor beam of the OBG Segment 14E. The welder is identified as 216086. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-345-SMAW-2G (2F)-FCM-Repair and B-CWR2755.

This QA Inspector observed the welding operation per the SMAW process on a weld joint identified as Seg3019P-236 located on anchor plate to deck plate of the OBG Segment 14E. The welder is identified as 054013. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-B-P-2214-Tc-U4b-FCM-1.

This QA Inspector observed the welding operation per the SMAW process on a weld joint identified as Seg3019Z-012 located on the OBG Segment 14E. The welder is identified as 050969. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-345-SMAW-2G (2F)-FCM-Repair and B-CWR2755.

Flux Cored Arc Welding (FCAW)

This QA Inspector observed the welding operation per the FCAW process on a weld joint identified as SA3013-001-010 located on vertical plate to deck plate of the OBG Segment 13BE. The welder is identified as 051356. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-B-T-2232-ESAB.

This QA Inspector observed the welding operation per the FCAW process on a weld joint identified as SEG3007AH-041 located on the OBG Segment 13AE. The welder is identified as 050242. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-B-T-2231-ESAB.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector observed the welding operation per the FCAW process on a weld joint identified as SEG3007Q-326 located on the OBG Segment 13AE. The welder is identified as 055564. ZPMC Quality Control (QC) is identified as Mr. Zhong Yong Gang. The welding variables recorded by QC appeared to comply with WPS-B-T-2233-ESAB

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Singh, Vikram	Quality Assurance Inspector
Reviewed By:	Patterson, Rodney	QA Reviewer
