

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026470**Date Inspected:** 05-Oct-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COmponent**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

East Line

This QA randomly observed ABF/JV qualified welder Jorge Lopez #6149 performing Shielded Metal Arc Welding (SMAW) with 5/32" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1050A-CU. The joint being welded was a 20mm plate insert at the "A" deck to close the lifting lug deck penetration holes. This work was located at E4-PP115-L#3 and was performed in the flat position from the top of the "A" deck plate.

During welding, ABF Quality Control (QC) Fred Vonhoff was noted monitoring the welding parameters. Welding parameters were recorded as (A=156).

This QA randomly observed ABF/JV qualified welder Salvador Sandoval #2202 performing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1010-R1. The joint being welded is a 20mm plate insert at the "A" deck to close a man way deck penetration hole. This work was located at 8E-PP70.5-E5 NE/TS and was performed in the overhead position from the bottom of the "A" deck plate.

During welding, ABF Quality Control (QC) Fred Vonhoff was noted monitoring the welding parameters.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Welding parameters were recorded as (A=121).

This QA randomly observed ABF/JV qualified welder Fred Kaddu #2188 performing Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1110A-R1. This was a Complete Joint Penetration (CJP) weld on a 14mm plate insert at the "A" deck to close the lifting lug deck penetration holes. This work was located at E3-PP100-L#1&3 and was performed in the overhead position from the bottom of the "A" deck plate.

During welding, ABF Quality Control (QC) Fred Vonhoff was noted monitoring the welding parameters. Welding parameters were recorded as (A=129).

Approximately:

11:15 this QA observed QC Fred Vonhoff perform Magnetic Particle (MT) of the back gouged welds at panel point E3-PP100-L#2&4 location. Mr. Vonhoff recorded no rejectable indications at this time.

12E/13E

This QA randomly observed ABF/JV qualified welders performing Flux Cored Arc Welding (FCAW) and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-F3200-2. Welding was performed at the 20mm butt weld joint (B-U2-S) connecting Lift 12 and Lift 13 "A" deck plates. This weld is a Seismic Performance Critical Member (SPCM) member.

During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters. Welding parameters were recorded as:

A1 section - Wai Kit Lai #2953 - A=283, V=25, T=365

A4 section - James Zhen #6001 - A=270, V=24.7, T=350

A5 section - Xiao Jian Wan #9677 - A=270, V=25, T=370

This QA verbally informed QA SPCM Lead, Daniel Reyes, of the issues noted in this report for compliance. For further details of issues of significance see QA SPCM Lead, Daniel Reyes, "Daily Inspection Report" (TL-6031) submitted for this date.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Clifford, William

Quality Assurance Inspector

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Reviewed By: Levell,Bill

QA Reviewer