

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026830**Date Inspected:** 07-Dec-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1630**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Bike Path - Skyway**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived on the jobsite between the times noted above to randomly observe Quality Control (QC) personnel monitor the welding operations performed by American Bridge Fluor (ABF) personnel on the Skyway portion of the SFOBB. The following observations made were for extra work being performed to the following contract change orders:

CCO: 179 - Description: Item 2. On the South rail divider panels, install a pipe sleeve through the base plate and bikepath deck.

This QA Inspector randomly observed ABF welder Mr. Jason Collins (Welder ID 8128) performing the seal weld operation after the pipe sleeve is installed on the top and bottom plate of the bike path divider panels per the Flux Cored Arc Welding (FCAW) process in the (2F) horizontal position on the top plate and (4F) overhead position on the bottom plate. The seal weld operation was performed between Pier 16E to Pier 15E. This QA Inspector observed QC Inspector Mr. Bernie Docena verify prior to the start of the seal weld operation that the preheat temperature of 70 degrees F was established and afterwards verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS D11-F2201 using the E71T11 electrode - (.030) diameter electrode.

After the seal weld operation was completed connecting the pipe sleeve to the top and bottom plates of the Bike path south side divider panels between Pier 16E and Pier 15E (11 locations), this QA Inspector observed QC Inspector Mr. Bernie Docena; perform a visual inspection of the seal weld to verify the weld quality. The seal weld quality visually appeared to be in general compliance with AWS D1.5-2002 Section 3.6 and 6.26.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Afterwards, this QA Inspector also witnessed the brush application of inorganic zinc 52 after the weld and surrounding base metal were cleaned in accordance with SSPC-SP3 Power Tool Cleaning.

CCO: 178 - Description: Modify the existing Bike Path belvederes, Bike Path maintenance traveler, and existing maintenance traveler rail on the Skyway portion of the East Span SFOBB.

This QA Inspector observed ABF personnel performing the drilling operation for the installation of additional mounting bolts - (19 mm diameter) in the existing box girder web plate and the Bike Path maintenance traveler outer rail. This QA Inspector also observed ABF personnel installing the additional mounting bolts in the existing bike path traveler rail. This QA Inspector observed that the ABF personnel were working towards Pier 10E and the work was in process at the end of this QA Inspectors' shift.



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Peterson, Art

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer