

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026850**Date Inspected:** 12-Dec-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1630**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Bike Path - Skyway**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived on the jobsite between the times noted above to randomly observe Quality Control (QC) personnel monitor the welding operations performed by American Bridge Fluor (ABF) personnel on the Skyway portion of the SFOBB. The following observations made were for extra work being performed to the following contract change orders:

CCO: 179 - Description: Item 2. On the South rail divider panels, install a pipe sleeve through the base plate and bikepath deck.

This QA Inspector randomly observed ABF welder Mr. Jason Collins (Welder ID 8128) performing the seal weld operation after the pipe sleeve is installed on the top and bottom plate of the bike path divider panels per the Flux Cored Arc Welding (FCAW) self shielding process in the (2F) horizontal position on the top plate and (4F) overhead position on the bottom plate. The seal weld operation was performed between Pier 12E to Pier 11E. This QA Inspector observed QC Inspector Mr. Bernie Docena verify prior to the start of the seal weld operation that the preheat temperature of 70 degrees F was established and afterwards verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS D11-F2201 using the E71T11 electrode - (.030") diameter electrode.

After the seal weld operation was completed connecting the pipe sleeve to the top and bottom plates of the Bike path south side divider panels between Pier 12E and Pier 11E (26 locations - Pipe Sleeve #75 ~ #101), this QA Inspector observed QC Inspector Mr. Bernie Docena; perform a visual inspection of the seal weld to verify the weld quality. The seal weld quality visually appeared to be in general compliance with AWS D1.5-2002 Section 3.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)


6 and 6.26.

Afterwards, this QA Inspector also witnessed the brush application of inorganic zinc rich primer Interzinc 52 after the weld and surrounding base metal were cleaned in accordance with SSPC-SP3 Power Tool Cleaning.

CCO: 179 - Description: Item 2. On the South rail divider panels, install a pipe sleeve through the base plate and bikepath deck.

This QA Inspector observed ABF personnel drilling a 24 mm diameter hole through the 13 mm plate and 16 mm deck plate and centering the hole 19 +/- mm east of the centerline of the post base plate on the south rail dividers between Pier 8E and Pier 9E. This QA Inspector also observed the ABF personnel drilling a 27 mm diameter hole through the 8 mm bottom plate of the bike path panel for the future installation of the pipe sleeve conduit pipe.

ABF Foreman Mr. Matt Chamberlain informed this QA Inspector that after the drilling operation is completed; the holes will be secured with a cork plug to prevent water intrusion until the pipe sleeve conduit pipe can be installed and seal welded at a later date.



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Peterson, Art

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer