

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026974**Date Inspected:** 28-Dec-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job site**CWI Name:** Harry Scharein**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector R. Hernandez was present during the time noted above and conducted observations relative to the work being performed.

The QA Inspector randomly observed the following work in progress:

Quality Assurance Inspector (QA) Rene Hernandez was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

**Skyway West Line**

This QA observed, at random intervals, ABF/JV qualified welder Jason Collins #8128 performing Flux Cored Arc Welding (FCAW) with .072" diameter NR232 electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-2160-1-1G. This was a Partial Joint Penetration (PJP) weld on a 16mm plate with a 13mm bevel and 10mm of penetration at the bikepath expansion joint side plate. This work was located at West line expansion joint "C".

During welding, ABF Quality Control (QC) Harry Scharein was noted monitoring the welding parameters. Welding parameters were recorded as (A=126).

This QA verbally informed QA SPCM Lead, Daniel Reyes, of the issues noted in this report for compliance. For

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

further details of issues of significance see QA SPCM Lead, Daniel Reyes, "Daily Inspection Report" (TL-6031) submitted for this date.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

**Summary of Conversations:**

Pertinent conversations are included in the body of the report.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (858) 531-0335, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hernandez,Rene	Quality Assurance Inspector
<b>Reviewed By:</b>	Levell,Bill	QA Reviewer

---