

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027301**Date Inspected:** 12-Mar-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** jobsite**CWI Name:** Steve McConnell**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS project**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Craig Hager was on site at the job site between the times noted above.

This QA Inspector was on site to randomly observe Quality Control (QC) personnel perform Non-Destructive Testing (NDT) and /or monitor American Bridge/Fluor (ABF) welding operations. This Quality Assurance (QA) Inspector, Craig Hager observed the following.

Orthotropic Box Girder (OBG) sections:

12W/13W-Longitudinal Stiffener (LS) Bottom Stiffener Flange (BSF): This QA Inspector observed the welding of the BSF's, both (North and South) on LS-4, 5 and 6 appeared to be completed. This QA Inspector observed the vast majority of the welding was in the as welded condition and required grinding. This QA Inspector observed the ends of the flanges had not been transitioned into the longitudinal stiffeners, which is required. Due to the amount of work pending pick up welding may need to be performed prior to completion. ABF welding personnel Jeremy Dolman (#5042) was moving equipment to 12E/13E LS-4, 5 and 6 to set up for welding of the BSF's at this location. This QA Inspector did not observed welding at this location this date. This QA Inspector did observe the offset, both planar and high/low plate height at this location between LS-4, 5 and 6. This QA Inspector and QC Inspectors Steve McConnell and Bonifacio Daquinag Jr. discussed the amount of offset; approximately 7-8 mm planar and 7-8 high/ low plate height. See photos below. All 3 LS locations are typical for measurements.

13W/14W- Longitudinal Stiffener (LS) Bottom Stiffener Flange (BSF): This QA Inspector observed the welding of the BSF's, both (North and South) on LS-4, 5 and 6 appeared to be completed. This QA Inspector observed the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

vast majority of the welding was in the as welded condition and required grinding. This QA Inspector observed the ends of the flanges had not been transitioned into the longitudinal stiffeners, which is required. Due to the amount of work pending pick up welding may need to be performed prior to completion. ABF welding personnel Richard Garcia (#5892) was moving equipment to 13E/14E LS-4, 5 and 6 to set up for welding on LS-5 at this location. This QA Inspector randomly observed QC Inspector Steve McConnell perform and accept the fit up of LS-4, 5 and 6 prior to the run off tabs being attached and ceramic backing, QC stated this was a preliminary fit up check of the root opening, bevel angles and offset. This QA Inspector observed the offset was less than 3 mm on all 3 LS joints. Later this shift this QA Inspector was informed by QC Inspector Steve McConnell ABF welding personnel Richard Garcia (#5892) had welded on the run off tabs, attached the ceramic backing and he had inspected and accepted the final fit up. This QA Inspector observed the Shielded Metal Arc Welding process being used to weld the South face of weld joint LS-5 at this location. QC Inspector Steve McConnell informed this QA Inspector he had verified the welding parameters to be 117 amperes. This QA Inspector reviewed the Welding Procedure Specification (WPS) ABF-WPS-D15-1012-3, being used by QC. The welding observed appeared to comply with the contract requirements. This QA Inspector confirmed with QC Inspector Steve McConnell the preheat temperature (200°F) was to be maintained until welding was completed.

8E-PP70.5-E2 Access Hole: This QA Inspector randomly observed QC Inspector John Pagliero performing Ultrasonic Testing (UT) on the Complete Joint Penetration (CJP) deck weld. This QA Inspector observed a 70 degree shearwave transducer was being used and the scanning pattern and scanning speed appeared to comply with the contract requirements. While this QA Inspector was observing the UT QC Inspector John Pagliero marked out a defect using what appeared to be the applicable technique for determining the length of a defect. This QA Inspector was informed he had completed approximately 50% of the overall weld length and observed QC had marked 4 areas which were rejected; all 4 defects ranged in length from approximately 100 mm to 400 mm.

F.W. Spencer: This QA Inspector randomly observed F.W. Spencer personnel fitting up and welding the 2-1/2-inch water line and 4-inch air line piping welds. This QA Inspector observed an E6010 electrode was used to weld the root pass and an E7018 electrode to weld the fill and cover pass. This QA Inspector observed QC Inspector Steve Jensen verify the following welding parameters for F. W. Spencer welding personnel Damian Llanos: 90 amperes for the 1/8-inch diameter E6010 and 99 amperes for the 3/32-inch diameter E7018 electrode. This QA Inspector reviewed WPS-1-12-J being used by QC and the welding appeared to comply with the contract requirements. This QA Inspector performed a visual verification of the final weld on the following weld joints: 50/2.5/95/NW, 51/2.5/97/NW, 52/2.5/99/NW, 53/2.5/101/NW, 54/2.5/104/NW, 50/4/95/NW, 51/4/97/NW, 52/4/99/NW, 53/4/101/NW and 54/4/103/NW. The welding and visual verifications performed appeared to comply with the contract requirements.




This QA Inspector was requested to verify the transition of the planar offset at 9E/10E/F from 0-90 mm and 1300-1392 mm by Lead QA Inspector Danny Reyes. This QA Inspector observed as QC Inspector Steve Jensen measure the planar offset and the width of the weld at the locations noted above. QC Inspector Steve Jensen informed this QA Inspector the transitions were all less than the required 2.5:1. This QA Inspector performed a measurement of the areas and concurred with the QC Inspectors' findings.

Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector had general conversations with American Bridge/Fluor (ABF) personnel, QC personnel and Caltrans personnel during the shift. Except as described above there were no notable conversations.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Hager,Craig

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer
