

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027395**Date Inspected:** 02-Apr-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	As noted below		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A
Component:	SAS OBG		

Bridge No: 34-0006**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

13E/14E-A-LS4 (Interior)

This QA Inspector randomly observed Shielded Metal Arc Welding (SMAW) in the 4G overhead position on the "A" deck Longitudinal Stiffener #4 (LS4) supports at 13E/14E on the interior of the OBG. ABF welder Richard Garcia (ID 5892) was observed pre-heating the stiffener to 200° F prior to commencement of welding. The welding was observed utilizing E9018-H4R electrodes obtained from a baking oven verified by this QA Inspector. On a subsequent observation, the welder was observed placing eight (8) mm passes in the TC-P4 joint, (partial penetration) of the 485w to 485w High Performance Steel (HPS). QC Inspector Sal Merino was present to monitor the welding and parameters as they pertained to ABF-WPS-D1.5-1162-4 and measured the inter-pass temperatures between passes. During the time between passes, the welder was observed cleaning the work employing a small disc grinder to blend the start/stop edges for a smooth transition. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the work was completed on this date and appeared to be in general compliance with the contract specifications.

12W PP109.5 W5-DAH (Exterior)

This QA Inspector randomly observed ABF welder Salvador Sandoval (ID 2202) perform the SMAW process

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

in the 1F flat position on the Deck Access Hole (DAH) located at 12W PP109.5 W5 on the exterior of the OBG. The welder was observed utilizing E7018-H4R electrodes and this QA Inspector verified that the electrodes were recently obtained from a baking oven. QC Inspector Steve Jensen was observed measuring the inter-pass temperatures by employing an infra-red temperature gun as well as monitoring the welding and the parameters. It was noted that the welder was drawing amperage of 125 utilizing 3.2mm electrodes. The welder was observed grinding the start/stop edges of the work utilizing a small disc grinder and cleaning excess debris with compressed air. The welder was observed running multiple pass stringers while adhering to ABF-WPS-D1.5-F1200A. On a subsequent observation, the welder was observed continuing work on the B-U2a Complete penetration Joint (CJP) and was employing the Carbon Arc technique to remove metal previously placed that Mr. Sandoval considered unacceptable. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that the work is in progress and appeared to be in general conformance with the contract specifications.

9E PP84.5 E5-A-LSW (Interior)

This QA Inspector randomly observed Quality Control (QC) Inspector John Pagliero perform a Magnetic Particle (MT) inspection of the West Longitudinal Stiffener (LSW) at 9E PP84.5 E5 on the interior of the OBG. It was noted that Mr. Pagliero found no rejectable indications. Mr. Pagliero also performed an ultrasonic inspection (UT) of the welds and found them to be acceptable. This QA Inspector performed an MT Inspection on the LSW at the same location on the interior of the OBG. This QA Inspector performed the yoke method in conformance with ASTM E 709 and the standard of acceptance with D1.5 section 6.26. This QA Inspector noted that no rejectable indications were found at the time of testing. This QA Inspector generated a TL-6028 MT report on this date. The completed work at this location appeared to be in general conformance with the contract specifications. This QA Inspector performed a UT inspection on approximately 10% of the welds on the LSW at 9E PP84.5 E5 on the interior of the OBG. These welds were previously accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. This QA observed no rejectable indications at the time of testing. This QA generated a TL-6027 UT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

10W PP98 W5-Domestic water/Compressed Air (Exterior)

This QA Inspector observed F.W. Spencer welder Damian LLanos ID# (6645) performing SMAW in all positions on schedule 80, 4" domestic water pipe and 2.5" compressed air pipe at the locations listed below. This QA Inspector verified the fit up of the joints and found it to be satisfactory and randomly observed QC Inspector Steve Jensen monitoring the welding to ensure the welding parameters were in compliance pertaining to WPS-1-12-1 Revision 2 (1.12). The welder was observed utilizing 6010 electrodes in the root pass with the balance using 7018 electrodes and cleaning the weld after each pass utilizing a wire wheel on a small disc grinder. The QA inspector made subsequent observations throughout the shift to monitor quality and noted that the work appears to be in general conformance with the contract documents.

2.5/98/SW, 4/98/SW

2.5/99/SW, 4/99/SW


2.5/100/SW, 4/100/SW

Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA inspector met with QC inspectors John Pagliero, Jesse Cayabyab and Sal Merino to coordinate inspections required and welder assignments.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
