

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027521**Date Inspected:** 30-Apr-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 1100**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job site

CWI Name: Bernie Lucena
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** OBG 13E**Summary of Items Observed:**

On this date, Quality Assurance Inspector (QAI) Robert A. DeArmond was present at the San Francisco Oakland Bay Bridge job site at Yerba Buena Island to observe erection and welding activities for the San Francisco Oakland Bay Bridge (SFOBB) project. This Quality Assurance Inspector (QAI) observed the following work performed by American Bridge/Fluor Enterprises (AB/F) personnel at the locations noted below:

- A) OBG Drop-In Plates E2.1 3550~5500 mm
- B) OBG Drop-In Plates E2.2 3500~2000 mm
- C) OBG Drop-In Plates E2.5 1000~2000 mm

- A). OBG Drop-In Plates E2.1 3550~5500 mm (SPCM)

The QAI observed that welder Kit Lounechany, was welding root for Drop-In Plates E2.1 3550~5500 mm. This QAI observed that a copper plate was used as backing for this location as defined in Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-CU. The QC inspector Bernie Lucena verified the fit up for this location and found it to be acceptable, this information was relayed to the QAI. The welder then continued pre-heat throughout the area during welding using a propane type weed burner at 40 degrees Celsius (150 degrees F) which was verified using a tempstik and infrared gun by the QC. The welder was using the Shielded Metal Arc Welding (SMAW) electrode E7018 for the Complete Joint Penetration (CJP) weld in the flat (1G) position with 4.0 mm electrode with 185 amps. The welder utilized a power grinder and power wire wheel for the interpass cleaning. The QC inspector for this location was Salvador Merino and was observed verifying and documenting the welding parameters for this location, along with overseeing the welding operations. At the time METS

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

observation was performed. No issues were noted by the QAI.

The welder was grinding the starts and stops between weld layers to a bright metal. The location was still in process at the end of this QAI's shift.

B). OBG Drop-In Plates E2.2 3500~2000 mm

The QAI observed that welder Eddie Brown, was welding root for Drop-In Plates E2.2 3500~2000 mm. This QAI observed that a copper plate was used as backing for this location as defined in Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-CU. The QC inspector Bernie Lucena verified the fit up for this location and found it to be acceptable, this information was relayed to the QAI. The welder then continued pre-heat throughout the area during welding using a propane type weed burner at 40 degrees Celsius (150 degrees F) which was verified using a tempstik and infrared gun by the QC. The welder was using the Shielded Metal Arc Welding (SMAW) electrode E7018 for the Complete Joint Penetration (CJP) weld in the flat (1G) position with 4.8 mm electrode with 262 amps. The welder utilized a power grinder and power wire wheel for the interpass cleaning. The QC inspector for this location was Salvador Merino and was observed verifying and documenting the welding parameters for this location, along with overseeing the welding operations. At the time METS observation was performed. No issues were noted by the QAI.

The welder was grinding the starts and stops between weld layers to a bright metal. The location was still in process at the end of this QAI's shift.

C). OBG Drop-In Plates E2.5 1000~2000 mm

The QAI observed that welder Jacob Stafford, was building up the bevel face for Drop-In Plates E2.5 1000~2000 mm. This QAI observed that a copper plate was used as backing for this location as defined in Welding Procedure Specification (WPS) ABF-WPS-D15-F1200A. The QC inspector Bernie Lucena verified the fit up for this location and found it to be acceptable, this information was relayed to the QAI. The welder then continued pre-heat throughout the area during welding using a propane type weed burner at 40 degrees Celsius (150 degrees F) which was verified using a tempstik and infrared gun by the QC. The welder was using the Shielded Metal Arc Welding (SMAW) electrode E7018 for the Complete Joint Penetration (CJP) weld in the flat (2G) position with 3.2 mm electrode with 140 amps. The welder utilized a power grinder and power wire wheel for the interpass cleaning. The QC inspector for this location was Salvador Merino and was observed verifying and documenting the welding parameters for this location, along with overseeing the welding operations. At the time METS observation was performed. No issues were noted by the QAI.

The welder was grinding the starts and stops between weld layers to a bright metal. The location was still in process at the end of this QAI's shift.

QA Observation and Verification Summary

The QA inspector observed the QC activities and the welding utilizing the WPS's as noted above, which appeared to be posted at the weld station. The welding parameters and surface temperatures were verified by the QC inspectors utilizing a Fluke 337 clamp meter for the electrical welding parameters and a Fluke 63 IR Thermometer for verifying the preheat and interpass temperatures. The consumables utilized for the welding process stated

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

appeared to comply with the AWS Specification and AWS Classification. The QC inspection, testing and welding performed on this shift appeared to be in general compliance with the contract documents. At random intervals, the QAI verified the QC inspection, testing, welding parameters and the surface temperatures utilizing various inspection equipment and gages which included a Fluke 337 Clamp Meter and Tempilstik Temperature indicators. Unless noted otherwise, all work observed on this date appeared to be in general compliance with the contract documents at the time of observations.



Summary of Conversations:

As mentioned above between QA and QC concerning this project

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510 385 5910, who represents the Office of Structural Materials for your project.

Inspected By: DeArmond,Robert

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer