

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027528**Date Inspected:** 01-May-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** On Site**CWI Name:** Sal Marino**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG Components**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived on site between the times noted above. This QA Inspector was on site to randomly observe Quality Control (QC) personnel perform Non-Destructive Testing (NDT) and monitor the welding operations performed by American Bridge Fluor (ABF) welding personnel. The following observations were:

Segment 13E Grid Line E2.8 Deck Plate Drop-in Section Longitudinal Field Weld Splice

This QA Inspector observed ABF welder Mike Jimenez (Welder ID 4671) performing the root pass weld operation per the Shielded Metal Arc Welding (SMAW) process in the (1G) flat position on the (top side) of the Deck Plate Drop-in Section Longitudinal Field Weld Splice on Segment 13E along Grid Line E2.8.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the root pass weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS D1.5-1040C-CU Revision 0 using E7018 (1/8") and (5/32") diameter electrode.

This QA Inspector observed that ABF welder Mike Jimenez was in-process on the root pass weld operation on the Deck Plate Drop-in section Longitudinal Field Weld Splice along Grid E2.8 at the end of this QA Inspectors' shift.

Segment 13E Deck Plate Drop-in Section @ PP122.2 Transverse Field Weld Splice

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector observed ABF welder Salvador Sandoval (Welder ID 2202) performing the root pass weld operation per the Shielded Metal Arc Welding (SMAW) process in the (1G) flat position on the (top side) of the Deck Plate Drop-in Section Transverse Field Weld Splice on Segment 13E/14E.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the root pass weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS D1.5-1040C-CU Revision 0 using E7018 (1/8") diameter electrode.

This QA Inspector observed that ABF welder Salvador Sandoval was in-process on the root pass weld operation on the Deck Plate Drop-in section Transverse Field Weld Splice along 13E/14E at the end of this QA Inspectors' shift.

Segment 13E Grid Line E2.1 - Deck Plate Drop-in Section Longitudinal Field Weld Splice

This QA Inspector observed ABF welder Steve Davis (Welder ID 7889) performing the root pass weld operation per the Shielded Metal Arc Welding (SMAW) process in the (1G) flat position on the (top side) of the Deck Plate Drop-in Section Longitudinal Field Weld Splice on Segment 13E along Grid Line E2.1.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the root pass weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS D1.5-1040C-CU Revision 0 using E7018 (1/8") diameter electrode.

This QA Inspector observed that ABF welder Steve Davis was in-process on the root pass weld operation on the Deck Plate Drop-in section Longitudinal Field Weld Splice along Grid Line E2.1 at the end of this QA Inspectors' shift.

Segment 13E PP122.2 - Deck Plate Drop-in Section @ Transverse Field Weld Splice

This QA Inspector performed planar misalignment measurements using a bridge-cam gage along the length of the deck plate drop-in section transverse field splice on Segment 13 East of PP122.2. The length of the weld is 8600 mm and the thickness of the deck plate is 20 mm. The planar misalignment measurements were recorded after the root pass was welded in place and the key plates were removed. The planar misalignment measurements recorded were as follows: 2580 mm ~ 2765 mm - (3 to 5) mm; 6530 mm - (3 mm); 6550 mm - (4 mm); 6575 mm - (5 mm); 6630 mm - (6 mm); 6700 mm - (5 mm); 6880 mm - (4 mm); and 6970 mm - (3 mm). This QA Inspector informed QA Lead Inspector Danny Reyes of the measurements recorded and Danny Reyes would inform QA Task Leader Bill Levell of the planar misalignment measurements for review and disposition.


Segment 13E Grid Line E2.5 - Deck Plate Drop-in Section Longitudinal Field Weld Splice

This QA Inspector performed the bevel angle measurements after ABF welder Jacob Stafford (Welder ID 2202) performed the buttering operation per the SMAW process in the (1G) flat position on one side of the bevel on the deck plate drop-in section along Grid Line E2.5 on Segment 13E. The bevel angle measurements were used to

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

determine the groove angle which was measured at 45 degrees and the groove angle measured will be for ultrasonic testing purposes only. See photos below of the bevel angle measurements.



Summary of Conversations:

Only general conversations between this QAI and the QC Inspector on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Peterson, Art

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer