

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027588**Date Inspected:** 10-May-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

<b>CWI Name:</b>	Fred Von Hoff and Bernie Docena			<b>CWI Present:</b>	<b>Yes</b>	<b>No</b>	
<b>Inspected CWI report:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Rod Oven in Use:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Electrode to specification:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Weld Procedures Followed:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Qualified Welders:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Verified Joint Fit-up:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Approved Drawings:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Approved WPS:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
				<b>Delayed / Cancelled:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>

**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base 13 meter outer East external diaphragm, QA randomly observed ABF/JV qualified welder Xiao Jian Wan continuing to perform Partial Joint Penetration (PJP) T-joint welding fill pass on 80mm thick shear plate to 45mm thick diaphragm plate weld joint #W102. The welder was observed welding in the 2G (horizontal) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The welder was using a track mounted welder holder assembly that was remotely controlled. The PJP T-joint was preheated to greater than 325 degrees Fahrenheit using Miller Proheat 35 Induction Heating System with the heater blankets located on top of the plate prior welding. During welding, ABF Quality Control (QC) Fred Von Hoff was noted monitoring the welding parameters of the welder. Measured welding parameters during welding were 240 amperes, 23.5 volts and 325mm travel speed. Calculated heat input was 1.04 Kjoules/mm which appears in compliance to the contract requirements. At the end of the shift, FCAW-G fill pass welding was still continuing and should remain tomorrow. The welder held the preheat using the same Miller Proheat 35 Heating System for three hours after welding as required.

At Tower Base 9 meter outer East external diaphragm, this QA Inspector randomly observed ABF personnel Richard Garcia continuing to perform 4F (overhead position) fillet production welding on the C10 channel to 45mm thick diaphragm plate fillet weld joint W098. The welder was noted welding 6mm fillet between one side

# WELDING INSPECTION REPORT


( Continued Page 2 of 3 )

of the channel top flange and diaphragm plate per detail 1 of the ZPMC drawing number FW3. The welder was using the 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-F1200A. This QA Inspector observed ABF personnel using propylene gas torch to preheat the plates being welded prior welding. This QA Inspector observed QC Inspector Bernie Docena using a Fluke infra red temperature gauge to verify the preheat temperature of more than 150°F. This QA Inspector performed a verification of the welding parameters and observed 130 amperes on the 3.2mm diameter electrode. The welding appeared to comply with Welding Procedure Specification (WPS) ABF-WPS-F1200A. At the end of the shift, the welder has completed the 6mm fillet weld on outer East diaphragm.

At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT/MT of the Partial Joint Penetration (PJP) welding of one (1) PJP T-joint. The QA verification was performed to verify that the welding and the VT/MT inspection performed by the QC inspector at tower shear plate assembly bearing plate meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the weld and the QC inspection complied with the contract documents.

## 1. Tower shear plate assembly PJP T-joint W005 – weld cover QA verified

Other welding related activities noted during the shift include cleaning/grinding off rust on the bevel of 45mm thick outer West diaphragm plate to 80/100mm transitioned shear plate Partial Joint Penetration T-joint W110. The bevel of the joint is being prepped in preparation for the horizontal welding of the mentioned joint. The other activity noted was flush grinding on the weld cover of PJP T-joints W106 to W109. ABF personnel were noted flush grinding the weld cover using flapper disc to make the surface smooth. Both activities were still continuing at the end of the shift and should remain tomorrow.



---


---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---



## Summary of Conversations:

No significant conversation occurred today.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Lizardo, Joselito

Quality Assurance Inspector

---

**Reviewed By:** Levell, Bill

QA Reviewer