

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027610**Date Inspected:** 15-May-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** jobsite**CWI Name:** William Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

At the start of the shift this Quality Assurance Inspector (QAI) traveled to the SAS project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) Quality Control (QC) personnel. The observations and inspections were performed as noted below:

OBG W13, Drop-In Plate Splices

This QAI observed the welding of the "A" deck plate drop-in field splice identified as weld number 13W-14W-A0. The welding was performed by the welding operator Ken Chappell, ID 3833 utilizing the submerged arc welding process as per the Welding Procedure Specification (WPS) ABF-WPS-D15-4042B-1 Rev. 0. The WPS was also used by the Quality Control (QC) Inspector William Sherwood to monitor the welding and verify the welding parameters during the Complete Joint Penetration (CJP) groove welding of the transverse field splice. The QAI observed the QC inspector verify the welding parameters and were noted as follows: 350 amps, 31 volts and a travel speed measured at 457 mm per minute and the heat input index calculated as 1.42 kJ/mm. The minimum preheat temperature of 65 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius was also verified by the QC inspector.

This QAI also observed the welding of the "A" deck plate drop-in field splices identified as weld number 13W-14W-A1 and A2.1. The welding was performed by the welding operator Mr. Chappell utilizing the above mentioned arc welding process and Mr. Sherwood was also observed performing the in process weld inspection and QC verification. This QAI observed and verified the welding and QC inspection at random intervals.

Later in the shift, this QAI observed the welder Jacob Stafford, ID-8020, performing the welding of the "A" deck

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

drop-in field splice identified as 13W-14W A0. The welding was performed, utilizing the Shielded Metal Arc Welding (SMAW) process, in the flat (1G) position with the work placed in an approximately horizontal plane and the weld metal deposited from the upper side. The welding was performed utilizing the WPS ABF-WPS-D15-1040C-CU, Rev. 0 which was also used by the QC inspector to monitor the welding and verify the welding parameters which were noted as 125 amps. This QAI observed and verified the welding and QC inspection at random intervals.

Summary of Conversations:

There were general conversations with Quality Control Inspector, William Sherwood, at the start of the shift regarding the location of the welding and inspection personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510 385 5910, who represents the Office of Structural Materials for your project.

Inspected By:	Daggett, Matt	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
